







Rock Creek Restoration Project Schedule Addendum Summer 2003

Stream Restoration








Project	Current Design Status	Timeline							
		Winter 2001-2002	Spring 2002	Summer 2002	Fall 2002	Winter 2002-2003	Spring 2003	Summer 2003	Fall 2003
Turkey Branch	100% 	Complete Designs	Permitting						Construction
Sycamore Creek	100% 	Complete Designs	Permitting					Construction	
Joseph's Branch	100% 	Complete Designs	Permitting					Construction	
Coquelin Run	100% 			Complete Designs					
Upper Rock Creek	90% 		Complete Designs	Permitting				Construction	
Alta Vista	30% 					Begin Designs			

*Project map can be found on page 9

Note: Other projects in Rock Creek are at concept design and will be added to the schedule when final design is scheduled.

Rock Creek Restoration Project Schedule Addendum Summer 2003

Stormwater Management

Project	Current Design Status	Timeline							
		Winter 2001-2002	Spring 2002	Summer 2002	Fall 2002	Winter 2002-2003	Spring 2003	Summer 2003	Fall 2003
Matthew Henson #1 (New Facility)	100% 	Complete Designs	Permitting						Construction
Matthew Henson #2 (New Facility)	100% 	Complete Designs	Permitting						Construction
Peppertree (Retrofit existing pond)	100% 	Complete Designs	Permitting						Construction
Dunlop (New Facility)	40% 			Complete Designs Permitting					
Ken Gar (New Facility)	30% 						Begin Designs		
Olney Oaks (Retrofit existing pond)	30% 						Begin Designs		
Stoney Creek (NIH) (New Facility)	40% 				Complete Designs Permitting				Construction

*Project map can be found on page 8

Note: Other projects in Rock Creek are at concept design and will be added to the schedule when final design is scheduled.