



## Welcome to Wheaton Revitalization News!

**Wheaton Revitalization News** is an email distribution list that will provide frequent updates to the surrounding community on the Wheaton Revitalization project. The purpose of this distribution list is to provide you with project updates and construction activities. For additional information on the Wheaton Revitalization Project please visit <http://www.wheatonproject.com>

## Look Ahead – Week of June 2 to June 8, 2019

### Headliner

#### **CONSTRUCTION OF THE FOURTEENTH (14th) WILL FINISH THIS WEEK**

**Project Status:** The project remains on-schedule for a May 30, 2020 substantial completion and is currently 62-percent complete. Interior work including mechanical, electrical, duct, sprinkler, and plumbing is underway on floors 1 through 7. The exterior sheathing is being installed on floors 3 through 7 (see photo). Windows are being installed on floors 3 through 5. Building occupation and tenant move-in is scheduled during summer 2020.

### Garage

Electrical, mechanical, and sprinkler installation continues at Levels P1 and P0.

### Office Building

#### First Floor

Concrete complete.  
Rough-in of mechanical, electrical, and piping underway.  
Duct installation ongoing.  
Stairs erected.  
Curtain wall framing installation underway.

#### Second Floor

Concrete complete.  
Rough-in of mechanical, electrical, and piping underway.  
Duct installation ongoing.  
A mock-up of the 2nd floor bathroom is underway.

Stairs erected.  
Curtain wall framing installation underway.

### **Third Floor**

Concrete complete.  
Rough-in of mechanical, electrical, and piping underway.  
Duct installation underway.  
Exterior sheathing installation complete.  
Waterproofing (blue skin) installation underway  
Window installation commenced.  
Stairs erected.

### **Fourth Floor**

Concrete complete.  
Rough-in of mechanical, electrical, and piping underway  
Exterior sheathing installation underway.  
Waterproofing (blue skin) installation underway  
Stairs erected.

### **Fifth Floor**

Concrete complete.  
Rough-in of Mechanical, electrical, and piping.  
Exterior sheathing installation ongoing.  
Waterproofing (blue skin) installation underway

### **Sixth Floor**

Concrete complete.  
Rough-in of mechanical, electrical, and piping.  
Exterior sheathing installation ongoing.

### **Seventh Floor**

Concrete complete.  
Exterior sheathing installation ongoing.

### **Eighth Floor**

Concrete complete  
Sheathing installation underway.

### **Ninth Floor**

Concrete complete.  
Sheathing installation underway.

#### **Tenth Floor**

Concrete complete.

#### **Eleventh Floor**

Concrete complete.

#### **Twelfth Floor**

Concrete complete.

#### **Thirteenth Floor**

Concrete complete.

#### **Fourteenth Floor**

The first concrete pour took place Monday, June 3. The second (and final) concrete pour on the 14th floor is scheduled on Wednesday, June 5, weather permitting.



**June 4, 2019**

**Main Roof**

Framing to commence on Thursday, June 6, weather permitting.

**Utility Construction**

Pepco relocations are complete with exception of pole removal that will follow removal of the overhead Verizon lines.

**Verizon Underground Work**

Verizon work nearly complete along Grandview Avenue. The utility poles along the west side of Grandview Ave will be removed within the next 2 weeks.

**Utility Work**

1. Sanitary sewer work along Veirs Mill Road will continue this week. Sanitary sewer work will continue this week at night between the hours of 9 pm and 5 am and have little impact on traffic.
2. Storm drain installation will take place south of Reddie Drive this week. No impacts to traffic.

## **Town Plaza**

The Town Plaza will include an amphitheater, stage, lighting, art work, Wi-Fi, bio-retention areas, landscaping, and elevated walkways from the new Town Plaza to Georgia Ave (to the south) and to the WMATA tower connecting to the WMATA parking garage located on Veirs Mill Road.

Installation of storm drains and the start of foundation work for the bio-retention areas and elevated walkways will commence later this week.

## **Follow Project Progress via the Project Camera**

A camera has been installed to view construction on the site. [Click here](#) to access the camera.

## **Upcoming and Ongoing Activities**

- ✓ Complete 14th floor
- ✓ Frame main roof.
- ✓ Plumbing, electrical, and mechanical installations continues on floors 1 through 6
- ✓ Exterior sheathing installation underway on floors 3 through 9
- ✓ Application of blue-skin waterproofing underway on floors 3 through 7
- ✓ Placement of concrete block, door frames, piping, sprinklers, and electrical in the garage on levels PO and P1
- ✓ Sanitary sewer work in Veirs Mill Road (night work)
- ✓ Storm drain construction south of Reddie Drive; no impacts to traffic.
- ✓ Offsite material fabrications underway
  - Stone
  - Misc. metals
  - Windows
  - Building skin
  - Chillers HVAC
  - Interior lights
- ✓ Town Plaza (South of Reddie Drive)
  - Rough grading complete
  - Installation of storm drain lines underway
  - Foundation units for bio-retention areas and elevated walkways will commence this week, weather permitting.

## Project Milestone Schedule

Activity	Completion Date
Demolition of RSC Bld.	Complete
Building tie-down anchors	Complete
Geothermal Piping	Complete
Foundation Construction	Complete
Building Reaches Street Level	Complete
Utility Installation	Complete
Town Square	Spring 2020
Building top-out	July 2019
Building Close-in	October 2019
Interior build-out	Spring 2020
Substantial Completion	May 2020
Move-in (occupancy)	Summer 2020

---

Update your subscriptions, modify your password or email address, or stop subscriptions at any time on your [Subscriber Preferences Page](#). You will need to use your email address to log in. If you have questions or problems with the subscription service, please contact [subscriberhelp.govdelivery.com](mailto:subscriberhelp.govdelivery.com).

This service is provided to you at no charge by [Department of Transportation](#) of [Montgomery County MD](#).

Visit [Wheaton Revitalization Project](#) page to learn more.