



Welcome to Wheaton Revitalization News!

Wheaton Revitalization News is an email distribution list that will provide frequent updates to the surrounding community on the Wheaton Revitalization project. The purpose of this distribution list is to provide you with project updates and construction activities. For additional information on the Wheaton Revitalization Project please visit <http://www.wheatonproject.com>

Look Ahead – Week of June 21 to June 27, 2020

Overall Project Status

The project is holding steady at 99+-percent complete. As noted over the past 7-weeks the impacts of COVID-19 led to a revised Substantial Completion date. A recent schedule update, following and inputting of impacts into the schedule, now show **Substantial Completion on July 9, 2020**.

This past week showed a fourth straight week of no confirmed or suspected COVID-19 on the site. The contractor will continue its diligent efforts to enforce all CDC guidelines as well as continue with the additional incremental measures noted heretofore.

A current Punch-Out schedule shows all punch out work targeted to be completed by June 26 for work covered under the Turnkey Contract. This translates to a Substantial Completion date of July 9, 2020. Installation of IT and Security are lagging behind by this date by several weeks due to effects of COVID and other work interruptions.

COVID-19 Precautions

Clark Construction, (builder), Stonebridge Carras, (Developer), and O’Connell & Lawrence, Inc., the County’s project management team, have been working to assure a safe and virus-free workplace. However, in spite of best efforts, and largely outside the control of the workplace, the number of reported, confirmed, COVID-19 infections affecting the workforce reached 30 and affected progress. As noted above, no COVID-19 has been reported over the past four consecutive weeks. This is indeed good news, nevertheless, has impacted progress.

Incremental COVID -19 precautions:

1. Clark requires its workforce and that of its subcontractors to remain in full compliance with CDC guidelines including social distancing, communication and reporting of proximity to the virus including family members, friend, and coworkers.
2. Gloves are a PPE requirement in addition to eye protection, hard hats, vests, and work boots.

3. Clark positioned 12- handwashing stations at outside porta potties and at elevator lobbies for convenient and frequent hand washing.
4. Clark is monitoring and managing the total daily number of personnel on the jobsite to ensure social distancing is not comprised by personnel numbers alone.
5. Clark hired a FTE (fulltime personnel) to monitor social distancing, check on all handwashing supplies to ensure adequate soap and paper towels, and to carefully monitor onsite personnel for appearance of sickness. Additionally, this FTE is a first-line of communication between employees on the jobsite and Project admin staff.
6. Clark instituted a policy that the building will be open Monday – Thursday and closed Friday through Sunday, a period of three (3) days, to minimize a virus survival.
7. Clark has mandated, that beginning Monday, April 13, all personnel MUST wear facial covering.
8. Beginning Monday, April 13, jobsite personnel will be questioned by Foreman as to whether family members are sick, if the employee is showing any signs of COVID, any recent travel including family members, any family member with fevers or other signs of COVID.
9. The building HVAC system, although not fully operational at this time, is programmed to bring-in 50-percent of outside air.
10. Clark developed a communication protocol that notifies all Key personnel if/when a COVID proximity is noted. At which time, an IMMEDIATE investigation launches.
11. Protocols for social tracing and quarantine are followed.
12. Clark, Stonebridge, O’Connell & Lawrence, and DOT are at the heart of the communication network.
13. Clark Construction added a second fulltime COVID-19 monitor to further enhance CDC guidelines by observing face masks and social distancing.
14. Clark now requires two points of entry to the project and questions each member of the workforce with three fundamental questions concerning employee exposure, recent activities, and current symptoms, if any.
15. Added a fulltime cleaning staff.

SPECIAL NOTICE

Lot 13

Lot 13 is actively being rebuilt to restore the parking availability that was encumbered by the worksite. A new thoroughfare between Triangle Lane and Grandview is being created, new ADA compliant sidewalks along the north and east side of the lot are being built, new paving will be installed, meters will be removed, and a new revenue collection system will be installed.

This effort will double the surface-lot parking capacity over what existed during the past 37-months of construction.

Please expect intermittent closures of the Lot 13 as DOT undertakes this construction. All work related to this effort is expected to be completed by July 9, 2020.

Office Building Status

Interior Construction

- Interior construction complete except for punch list.
- The interior of the building will be punched-out by June 26.

Major Building Systems

- Major building systems commissioning complete with the exception of a short punch list.
- In all, roughly 350 mechanical, electrical, and plumbing systems are commissioned.
- Installation and programming of the fire alarm system is completed and being tested.
- Final inspections and permit closeout (>25-permits) underway and coordinated with DPS.

Elevators

- In all, eight (8) elevators will be active in the building.
- There are six (6) elevators in the main lobby and two (2) elevators to serve the four-story underground garage.
- Overall, elevator installation is >99-percent complete.
- Elevator inspections continue and expected to wrap up this upcoming week.

Furniture

- Systems furniture (workstations) installation is complete.
- In all, 800-workstations will be installed to support the workforce.
- Training room furniture will arrive this week.

Move-in

- Move-in dates are being re-evaluated and will likely be revised based upon the resumption of Return to Work (RTW) policies for both Montgomery County and MNCPPC personnel.
- The earliest move in date is expected to be July 18, with 30 MNCPPC IT personnel.
- The earlier MNCPPC move-in dates of late July through August are holding true.
- Moving boxes are being distributed.

The building tenants include:

Maryland National Capital Park and Planning Commission (M-NCPPC)
Montgomery County Department of Permitting Services (MCDPS)
Montgomery County Department of Environmental Protection (MCDEP)
Mid-County Regional Services Center - Wheaton Urban District
Community Use of Public Facilities (CUPF)
Montgomery County Health and Human Services (HHS)
Montgomery County Department of Recreation (REC)
Development of the move-in schedule is underway

Building IT System

- Installation of a Passive Optical Network (PON) is 85-percent complete and tracking to complete in mid-July.
- The eighth-floor Data Center is fully commissioned and being outfitted with IT racks.
- DTS will begin installation of electronics in the 8th floor data room this week.

Security System

- Installation of the building Security System is 95-percent complete.
- Installation of the garage security system will start this upcoming week.

Town Square

- Construction of the Town Square is Substantially Complete.
- Installation of Wi-Fi and security will commence this week and expected to wrap-up in mid-July.



June 21, 2020

Follow Project Progress via the Project Camera

A camera has been installed to view construction on the site. [Click here](#) to access the camera.

Project Milestone Schedule

Activity	Completion Date
Demolition of RSC Bld.	Complete
Building tie-down anchors	Complete
Geothermal Piping	Complete
Foundation Construction	Complete
Building Reaches Street Level	Complete
Utility Installation	Complete
Town Square	Complete
Building top-out	Complete
Building Close-in	Complete
Building Skin	Complete
Interior build-out	June 2020
Substantial Completion	June 30, 2020
Move-in (occupancy)	Summer 2020

Update your subscriptions, modify your password or email address, or stop subscriptions at any time on your [Subscriber Preferences Page](#). You will need to use your email address to log in. If you have questions or problems with the subscription service, please contact subscriberhelp.govdelivery.com.

This service is provided to you at no charge by [Department of Transportation](#) of [Montgomery County MD](#).

Visit [Wheaton Revitalization Project](#) page to learn more.