



## Welcome to Wheaton Revitalization News!

**Wheaton Revitalization News** is an email distribution list that will provide frequent updates to the surrounding community on the Wheaton Revitalization project. The purpose of this distribution list is to provide you with project updates and construction activities. For additional information on the Wheaton Revitalization Project please visit <http://www.wheatonproject.com>

## Look Ahead - Week of March 3 to March 9, 2019

### Headliner

#### CONSTRUCTION OF THE FIFTH-FLOOR CONTINUES

**Project Status:** The project remains on-schedule for a May 27, 2020 substantial completion. Building occupation and tenant move-in is scheduled during early-summer 2020.

#### Garage

Electrical work, block masonry, door frames, and sprinkler installation continues at Levels P3, P2, P1, and P0.

#### Office Building

##### First Floor

Concrete Complete

##### Second Floor

Concrete Complete

##### Third Floor

Concrete Complete

##### Fourth Floor

Concrete complete

## Fifth Floor

The first two concrete pours were completed. The final pour on the 5th floor is planned on Tuesday March 5.



## ***Fifth floor under construction - February 22, 2019***

### **Sixth Floor**

Forming of sixth floor is underway.

### **Column Construction**

Column construction underway between the 5th and 6th floors.

### **Utility Construction**

Pepco relocations are complete with exception of pole removal that will follow removal of the overhead Verizon lines.

### **Verizon Underground Work**

Complete

### **Town Plaza**

The Town Plaza will include an amphitheater, stage, lighting, art work, Wi-Fi, bio-retention areas, landscaping, and elevated walkways from the new Town Plaza to Georgia Ave (to the south) and to the WMATA tower connecting to the WMATA parking garage located on Veirs Mill Road.

Excavation and demolition of old building foundations, stairs, and walkways is nearing completion. All work associated with the Town Plaza is scheduled to be complete late- May 2020, at building completion.

### **Follow Project Progress via the Project Camera**

A camera has been installed to view construction on the site. [Click here](#) to access the camera.

### **Upcoming and Ongoing Activities**

- ✓ Complete concrete placement on 5<sup>th</sup> floor
- ✓ Build columns 5<sup>th</sup> floor to 6<sup>th</sup> floor
- ✓ Form 6<sup>th</sup> floor
- ✓ Placement of concrete block, door frames, piping, sprinklers, and electrical in the garage on Levels P4, P3, P2
- ✓ Offsite material fabrications underway
  - Stone
  - Misc. metals
  - Windows
  - Building skin
  - Chillers HVAC
  - Interior lights
- ✓ Repair waterline in Ennalls Drive
- ✓ Install sewer connection from Grandview Ave to new building
- ✓ Town Plaza (South of Reddie Drive)
  - Demolition of Concrete
  - Excavation and haul-off
  - Rough grading

### Project Milestone Schedule

Activity	Completion Date
Demolition of RSC Bld.	Complete
Building tie-down anchors	Complete
Geothermal Piping	Complete
Foundation Construction	Complete
Building Reaches Street Level	Complete
Utility Installation	March 2019
Town Square	Spring 2020
Building top-out	August 2019
Building Close-in	October 2019
Interior build-out	Spring 2020
Substantial Completion	May 2020
Move-in (occupancy)	Summer 2020

---

Update your subscriptions, modify your password or email address, or stop subscriptions at any time on your [Subscriber Preferences Page](#). You will need to use your email address to log in. If you have questions or problems with the subscription service, please contact [subscriberhelp.govdelivery.com](mailto:subscriberhelp.govdelivery.com).

This service is provided to you at no charge by [Department of Transportation](#) of [Montgomery County MD](#).

Visit [Wheaton Revitalization Project](#) page to learn more.

---

This email was sent using GovDelivery Communications Cloud on behalf of: Montgomery County Maryland · Monroe Street · 13th Floor Rockville · Rockville, MD 20850 · (240) 777-2900

