



## Welcome to Wheaton Revitalization News!

**Wheaton Revitalization News** is an email distribution list that will provide frequent updates to the surrounding community on the Wheaton Revitalization project. The purpose of this distribution list is to provide you with project updates and construction activities. For additional information on the Wheaton Revitalization Project please visit <http://www.wheatonproject.com>

## Look Ahead – Week of May 5 to May 11, 2019

### Headliner

#### CONSTRUCTION OF ELEVENTH (11th) FLOOR CONTINUES

**Project Status:** The project remains on-schedule for a May 30, 2020 substantial completion and is currently 60-percent complete. Interior work including mechanical, electrical, and plumbing is underway on lower floors. Building occupation and tenant move-in is scheduled during summer 2020.

#### Garage

Electrical work, block masonry, door frames, and sprinkler installation continues at Levels P1 and P0.

#### Office Building

##### First Floor

Concrete complete.  
Rough-in of mechanical, electrical, and piping underway.  
Curtain wall framing installation underway.

##### Second Floor

Concrete complete.  
Curtain wall framing installation underway.  
Rough-in of mechanical, electrical, and piping underway.  
A mock-up of a bathroom is underway.

##### Third Floor

Concrete complete.  
Rough-in of mechanical, electrical, and piping underway.  
Exterior sheathing installation complete.

#### **Fourth Floor**

Concrete complete.  
Rough-in of mechanical, electrical, and piping underway  
Exterior sheathing installation underway.

#### **Fifth Floor**

Concrete complete.

#### **Sixth Floor**

Concrete complete.

#### **Seventh Floor**

Concrete complete.

#### **Eighth Floor**

Concrete complete

#### **Ninth Floor**

Concrete complete.

#### **Tenth Floor**

Concrete complete.

#### **Eleventh Floor**

The first (of two) concrete pours completed. The second (and final) concrete pour on the 11th floor will take place on Monday, May 6.



***Eleventh floor under construction - May 3, 2019***

### **Twelfth Floor**

Forming and reinforcing of the 12th floor will commence on May 7. The first concrete pour is scheduled on Friday, May 10.

### **Column Construction**

Column and wall pours 11th floor to 12th floor.

### **Utility Construction**

Pepco relocations are complete with exception of pole removal that will follow removal of the overhead Verizon lines.

## Verizon Underground Work

Verizon will begin pulling fiberoptic through the conduit beginning Monday, May 6. This work is located in the current staging lane along Grandview Ave and will not affect traffic.

## Utility Work

No utility work is planned this week. However, the Contractor plans to start sanitary sewer work in the right lane of Viers Mill Road adjacent to the WMATA bus-loop (south of Reddie Drive) beginning Monday May 13. This work will be done at night between the hours of 9pm and 5am.

## Town Plaza

The Town Plaza will include an amphitheater, stage, lighting, art work, Wi-Fi, bio-retention areas, landscaping, and elevated walkways from the new Town Plaza to Georgia Ave (to the south) and to the WMATA tower connecting to the WMATA parking garage located on Veirs Mill Road.

Rough grading is complete. Installation of storm drains will resume this week.

## Follow Project Progress via the Project Camera

A camera has been installed to view construction on the site. [Click here](#) to access the camera.

## Upcoming and Ongoing Activities

- ✓ Complete 11th floor
- ✓ Commence 12<sup>th</sup> floor
- ✓ Building column construction 12th floor to 13<sup>th</sup> floor
- ✓ Plumbing, electrical, and mechanical installations continues on floors 1-4
- ✓ Exterior sheathing installation underway on floors 3, 4 & 5
- ✓ Bathroom mock-up nearly complete on the 2nd floor
- ✓ Placement of concrete block, door frames, piping, sprinklers, and electrical in the garage on Levels P1 and P0 continues (P2, P3 and P4 complete)
  
- ✓ Offsite material fabrications underway
  - Stone
  - Misc. metals
  - Windows
  - Building skin
  - Chillers HVAC
  - Interior lights
  
- ✓ Town Plaza (South of Reddie Drive)
  - Excavation and haul-off complete
  - Rough grading complete
  - Installation of storm drain lines underway

## Project Milestone Schedule

Activity	Completion Date
Demolition of RSC Bld.	Complete
Building tie-down anchors	Complete
Geothermal Piping	Complete
Foundation Construction	Complete
Building Reaches Street Level	Complete
Utility Installation	Complete
Town Square	Spring 2020
Building top-out	July 2019
Building Close-in	October 2019
Interior build-out	Spring 2020
Substantial Completion	May 2020
Move-in (occupancy)	Summer 2020

---

Update your subscriptions, modify your password or email address, or stop subscriptions at any time on your [Subscriber Preferences Page](#). You will need to use your email address to log in. If you have questions or problems with the subscription service, please contact [subscriberhelp.govdelivery.com](mailto:subscriberhelp.govdelivery.com).

This service is provided to you at no charge by [Department of Transportation](#) of [Montgomery County MD](#).

Visit [Wheaton Revitalization Project](#) page to learn more.

---

This email was sent using GovDelivery Communications Cloud on behalf of: Montgomery County Maryland · Monroe Street · 13th Floor  
Rockville · Rockville, MD 20850 · (240) 777-2900

