



SPRING STREET SEPARATED BIKE LANES From Second Avenue to Wayne Avenue

Construction Update: Sept 2017

Necessary pre-construction work started on the Spring Street / Cedar Street Separated Bike Lanes in late April with utility relocation. Site preparation started on May 11.



Concrete work was completed in early July. New floating bus stops have been installed at Spring and Ellsworth and Cedar and Pershing. Turning islands and other median modifications have also been installed. Milling and paving was completed in mid-August.

Striping the roadway is expected to start on or about September 11 and will take approximately 10 days to complete. Work will take place at night on weekdays. However, work can only take place in dry weather, so the final completion may be delayed based on the amount of rain.

We expect construction to be complete by the end of September, barring any unforeseen delays.



Crews laying new asphalt at Spring Street and Georgia Ave.

Night time striping work is anticipated to start on or about **September 11**. We apologize for any inconvenience this may cause.

Thank you for your patience!



Left: Milling complete in the foreground, paving underway in the background.
Right: Completed paving on Spring Street between Second Ave and First Ave.