



WUDAC Meeting
December 10, 2024

Wheaton Project Updates

Traffic Engineering

Wheaton Triangle Projects

MD 97 (Georgia Avenue) and
Blueridge Avenue

MD 97 (Georgia Avenue) and
Price Avenue

Granview Road and Ennills Street

MD 586 (Veirs Mill Road) Bus
Lanes

Wheaton Triangle Projects

MD 97 (Georgia Avenue) and Blueridge Avenue

- Construction delays resulted from a need to redesign the traffic signal pole locations
- This redesign was due to underground utility impacts.
- MDOT SHA has approved the revised design
- There is a 20 week lead time for traffic signal poles (industry-wide)
- **Construction anticipated to start April 2025**

Wheaton Triangle Projects

MD 97 (Georgia Avenue) and Price Avenue

- Utility duct bank discovered in area where signal poles were to be installed (July 2024)
- MDOT SHA approved resubmitted plans for signal October 2024
- Anticipated construction restart January 2025

Wheaton Triangle Projects

Granview Road and Ennalls Street

- Part of MCDOT's Intersection Spot Improvement (ISI) Program
- Design complete and construction anticipated in FY26

Wheaton Triangle Projects

MD 586 (Veirs Mill Road) Bus Lanes

- Developed plans and received MDOT SHA approval (fall 2023)
- MDOT SHA indicated additional design changes (signing) were needed before approval could be granted (December 2023)
- MCDOT is planning to advance the marking project in spring 2025



WUDAC Meeting
December 10, 2024

Wheaton Project Updates

Traffic Engineering