

GenOn Mid Atlantic, LLC  
Dickerson Generating Station  
Report to DAFIG for September 8, 2020

Plant Closure

Dickerson Generating Station completed operations of coal units 1-3 July 30<sup>th</sup>, 2020.

- Combustion turbines (natural gas / oil) will continue to operate.
- Plant decommissioning activities:
  - Disconnect fuel sources into coal units and electrical feed coming from coal units – required to show MDE that units not capable of creating emissions; deactivate Title V air permit.
  - Drain oils from operating reservoirs; move to recycle opportunities.
  - Sending unused coal off to be re-used. Will scrape coal pile area to remove coal bits mixed with dirt.
  - Disconnecting unnecessary onsite electric demand (station service).
  - Send unused products/materials to other GenOn Power Plants.

Westland Ash Landfill

No ash removed from Westland in last quarter. Ash buyers paused work at Westland for ~3 months and complete work at R. Paul Smith Plant in Williamsport, MD.

Waiting approval from MDE on Ash Removal Plans for Phases 2-5. No cap to be removed during these stages. Should supply needs of cement clients through 2021.

Negative tons indicate ash removed from Plant taken to Westland and sent for cement immediately.

Ash Removal Totals 2020					
Month	Truck Loads	WSTLD tons	Plant Tons	Total Tons	AVG Tons/Trip
Jan	145	3,082	(128.00)	2,954	
Feb	745	17,256	(288.00)	16,968	
March	957	23,184	(1584.00)	21,600	
April	1,052	24,610	0	24,610	
May	865	19,539	0	19,539	
June	213	4,803	-1,095	3,708	
*July	45		1,116	1116	* All loads of fly ash from Dickerson Plant direct to Lehigh
Aug					
Sept					
Oct					
Nov					
Dec					
<b>Total 2020</b>	<b>4,022</b>	<b>92,473</b>	<b>-1,979</b>	<b>90,494</b>	23
Total 2019	1,927	45,027	-1,724	43,194	
Totals for Project	5,949	137,500	-3,702	133,688	