

## Decatur Avenue

### Public Right-of-Way Construction Impacts

Side: South

Limits: 3900 Decatur Avenue to 10812 Connecticut Avenue

Sidewalk Width: 5 foot-wide • Sidewalk Material: Concrete

Roadway Width: 21-feet

ADDRESS	CONSTRUCTION IMPACTS
3900 Decatur Avenue	Remove and replace 20-feet of existing sidewalk to tie into existing sidewalk. Remove and replace concrete driveway apron.
3818 Decatur Avenue	Construct a 5-ft-wide sidewalk with a 2-foot-wide greenspace. Remove gravel driveway apron within County's public right of way and replace with concrete. Remove asphalt curb and replace with rolled curb and gutter. Remove one 35-inch in diameter White Oak tree; replacement trees will be planted.
3816 Decatur Avenue	Construct a 5-foot-wide sidewalk with a 2-foot-wide greenspace. Remove asphalt driveway apron within County's public right of way and replace with concrete. Remove asphalt curb and replace with rolled curb and gutter. Adjust water meter. Remove one 28-inch in diameter White Oak tree; replacement trees will be planted.
3814 Decatur Avenue	Construct a 5-foot-wide sidewalk with a 2-foot-wide greenspace. Remove gravel & asphalt driveway apron within County's public right of way and replace with concrete. Remove asphalt curb and replace with rolled curb and gutter. Remove stump. Remove one 27-inch in diameter White Oak tree; replacement trees will be planted.
3812 Decatur Avenue	Construct a 5-foot-wide sidewalk with a 2-foot-wide greenspace. Remove and replace concrete driveway apron. Remove asphalt curb and replace with rolled curb and gutter. Adjust water meter and manhole lid. Remove and replace steps within County's public right of way as needed for sidewalk installation. Relocate No Parking Sign. Remove one 39-inch in diameter Black Oak tree; replacement trees will be planted.

 The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

## Decatur Avenue, SOUTH

<b>3808 Decatur Avenue</b>	<b>Construct a 5-foot-wide sidewalk with a 2-foot-wide greenspace. Remove asphalt driveway apron within County's public right of way and replace with concrete. Remove asphalt curb and replace with rolled curb and gutter. Adjust water meter. Relocate picket fence within County's public right of way as needed for sidewalk installation. Relocate No Parking Sign Remove two trees, one 21-inch in diameter Red Maple tree and one 3-inch in diameter Cutleaf Japanese Maple tree; replacement trees will be planted.</b>
<b>10812 Connecticut Avenue</b>	<b>Construct 2 A.D.A ramps.</b>

 **The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.**