

## Parkvale Road

### Public Right-of-Way Construction Impacts

Side: West

Limits: Manorfield Road to Manorvale Court

Sidewalk Width: 5 Ft

Sidewalk Material: Concrete

Road Width: 26-Ft Curb to Curb

ADDRESS	CONSTRUCTION IMPACTS
14308 Parkvale Road	Remove and replace up to 10-feet of existing concrete sidewalk to transition from existing 10-foot greenspace to a 0 to 3-foot-wide variable greenspace. Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot variable greenspace. Remove and replace concrete driveway apron.
14306 Parkvale Road	Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace existing concrete driveway apron. Sidewalk will transition behind the utility pole, # 767457-890940. The utility pole guide wires will need to be relocated to allow for sidewalk installation. Remove one 8-inch in diameter Okame Cherry tree; replacement trees may be planted.
14304 Parkvale Road	Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace existing concrete driveway apron.
14302 Parkvale Road	Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace existing concrete driveway apron. Sidewalk will transition in-front of the utility pole, #767457-900790.
14300 Parkvale Road	Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace existing concrete driveway apron. Remove plants and groundcover landscaping within County's public right of way as needed to allow for sidewalk installation. Remove one 31-inch in diameter Yoshino Cherry tree; replacement trees may be planted.
14212 Parkvale Road	Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace existing concrete driveway apron. Sidewalk will transition behind the utility pole, # 767457-930660. Remove one 20-inch in diameter Linden tree; replacement trees may be planted.

 **The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.**

**Parkvale Road, WEST**

ADDRESS	CONSTRUCTION IMPACTS
14210 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.                      Remove and replace existing concrete driveway apron.                      Remove one 33-inch in diameter Yoshino Cherry tree; replacement trees may be planted.</p>
14208 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.                      Remove and replace existing concrete driveway apron.</p>
14206 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.                      Remove and replace existing concrete driveway apron.                      Sidewalk will transition behind the utility pole, # 767457-980520.</p>
14204 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.                      Remove and replace existing concrete driveway apron.                      Sidewalk will transition behind the utility pole, # 768457-020400.</p>
14202 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove brick pavers at tree base.                      Remove and replace existing concrete driveway apron.                      Sidewalk will transition behind the utility pole, # 768457-050330.                      Remove one 20-inch in diameter Yoshino Cherry tree; replacement trees may be planted.</p>
14200 Parkvale Road	<p>Remove and replace the concrete crosswalk ramp and up to 10-ft of the existing asphalt path that transitions along the side of the property to allow for new sidewalk installation.                      Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.                      Remove and replace existing concrete driveway apron.                      Sidewalk will transition behind the storm drain inlet top.                      Remove two Yoshino Cherry trees, 11- and 23-inches in diameter; replacement trees may be planted.</p>
14116 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.                      Remove and replace existing concrete driveway apron.                      Sidewalk will transition behind the utility pole, # 768457-100190.</p>
14114 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.                      Remove and replace existing concrete driveway apron.                      Sidewalk will transition behind the utility pole, # 768457-170030.                      The utility pole guide wires will need to be relocated to allow for sidewalk installation.                      Remove one 25-inch in diameter Yoshino Cherry tree; replacement trees may be planted.</p>

 **The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.**

## Parkvale Road, WEST

ADDRESS	CONSTRUCTION IMPACTS
14112 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.  Remove and replace existing concrete driveway apron.  Remove one 16-inch in diameter Yoshino Cherry tree; replacement trees may be planted.</p>
14110 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.  Remove and replace existing concrete driveway apron.  Sidewalk will transition behind the utility pole, # 768456-250910.  Remove one 27.5-inch in diameter Yoshino Cherry tree; replacement trees may be planted.</p>
14106 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.  Remove and replace existing concrete driveway apron.  Remove bushes and landscaping within County's public right of way as needed to allow for sidewalk installation.  Sidewalk will transition behind the utility pole, # 768456-C3578.  Remove two trees, one 20-inch Yoshino Cherry tree and one 3-inch in diameter Yellowwood tree; replacement trees may be planted.</p>
14104 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.  Remove and replace existing concrete driveway apron.</p>
14102 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.  Remove and replace existing concrete driveway apron.  Sidewalk will transition behind the utility pole, # 768456-450660.</p>
14100 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.  Remove and replace existing concrete driveway apron.  Remove two Red Maple trees, 19-inches and 31-inches in diameter; replacement trees may be planted.</p>
14018 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.  Remove and replace existing concrete driveway apron.  Sidewalk will transition behind the utility pole, # 768456-540540.  Remove two Linden trees, 19-inches and 17.5-inches in diameter; replacement trees may be planted (19-inch in diameter Linden tree was previously marked for removal due to failing health).</p>
14016 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.  Remove and replace existing concrete driveway apron.  Remove one 16-inch diameter Linden tree; replacement trees may be planted.</p>

 The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

## Parkvale Road, WEST

ADDRESS	CONSTRUCTION IMPACTS
14014 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.            Remove and replace existing concrete driveway apron.            Sidewalk will transition behind the utility pole, # 768456-660400.            Remove two multi-stem CrapeMyrtle trees, 11-inch and 9-inches in diameter; replacement trees may be planted.</p>
14012 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.            Remove and replace existing concrete driveway apron.            Sidewalk will transition behind the utility pole, # 768456-760290.            Remove two CrapeMyrtle multi-stem trees, 24-inches and 22-inches in diameter; replacement trees may be planted.</p>
14010 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.            Remove and replace existing concrete driveway apron.</p>
14008 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Guide arm will be needed at pole.            Remove and replace existing concrete driveway apron.            Sidewalk will transition behind the utility pole, # 768456-860180.</p>
14006 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.            Remove and replace concrete driveway apron.            Remove one 29-inch in diameter Linden tree; replacement trees may be planted.</p>
14004 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.            Remove and replace concrete driveway apron.            Remove one 19-inch in diameter Linden tree; replacement trees may be planted.</p>
14002 Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.            Remove and replace concrete driveway apron.            Remove one 18.5-inch in diameter Linden tree; replacement trees may be planted.</p>
14000 Parkvale Road, work on side of property along Parkvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.            Construct an ADA ramp at the intersection of Parkvale Road and Manorvale Court.            Remove and replace existing concrete driveway apron.            Remove plants, bushes and groundcover landscaping within County's public right of way as needed to allow for sidewalk installation.            Remove four trees, 3 CrapeMyrtle multi-stem trees, 4-inches, 15-inches and 9-inches in diameter, as well as one 8-inch in diameter Kousa Dogwood tree; replacement trees may be planted.</p>

 **The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.**

## Manorvale Road

### Public Right-of-Way Construction Impacts

Side: East

Limits: Manorvale Court to Russett Road

Sidewalk Width: 5 Ft

Sidewalk Material: Concrete

Road Width: 26-Ft Curb to Curb

ADDRESS	CONSTRUCTION IMPACTS
14001 Manorvale Road, work on side of property along Manorvale Road	Construct an ADA ramp at the intersection of Manorvale Road and Manorvale Court. Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace existing concrete driveway apron. Remove two Red Maple trees, 31- and 26-inches in diameter; replacement trees may be planted.
14005 Manorvale Road	Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace existing concrete driveway apron. Sidewalk will transition behind the utility pole, # 769456-300100. The utility pole guide wires may need to be relocated to allow for sidewalk installation.
14007 Manorvale Road	Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace existing concrete driveway apron. Adjust Manhole cover. Remove one 27-inch in diameter Red Maple tree; replacement trees may be planted.
14009 Manorvale Road	Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace existing concrete driveway apron. Sidewalk will transition behind the utility pole, # 769456-360200.
14013 Manorvale Road	Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace existing concrete driveway apron.
14015 Manorvale Road	Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace existing concrete driveway apron. Sidewalk will transition behind the utility pole, # 769456-400320. The utility pole guide wires may need to be relocated to allow for sidewalk installation.

 **The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.**

## Manorvale Road, EAST

ADDRESS	CONSTRUCTION IMPACTS
14017 Manorvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.</p> <p>Remove and replace existing concrete driveway apron.</p> <p>Remove four trees, one 7-inch in diameter Ginkgo tree, two Ailanthus trees, 1.5- and 1-inch in diameter, and one 2-inch in diameter Cherry tree; replacement trees may be planted.</p>
14019 Manorvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.</p> <p>Remove and replace existing concrete driveway apron.</p> <p>Sidewalk will transition behind the utility pole, # 769456-430480.</p>
14021 Manorvale Road	<p>Remove and replace up to 10-feet of the existing asphalt path that runs between properties 14021 and 14101 to allow for sidewalk installation.</p> <p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.</p> <p>Remove and replace existing concrete driveway apron.</p> <p>Sidewalk will transition behind the utility pole, # 769456-460630.</p>
14101 Manorvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.</p> <p>Remove and replace existing concrete driveway apron.</p> <p>Sidewalk will transition behind the storm drain inlet top.</p> <p>Remove one 21-inch in diameter Norway Maple tree; replacement trees may be planted.</p>
14103 Manorvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Guide Arm will be needed at tele pole.</p> <p>Remove and replace existing concrete driveway apron.</p> <p>Sidewalk will transition behind the utility pole, # 769456-490800.</p> <p>Remove plants and landscaping around utility pole within County's public right of way as needed to allow for sidewalk installation.</p> <p>Remove one 16-inch in diameter Norway Maple tree that was previously marked for removal due to failing health; replacement trees may be planted.</p>
14105 Manorvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.</p> <p>Remove and replace existing concrete driveway apron.</p> <p>Trim branches at the end of the fence as needed to allow for sidewalk installation.</p>
14107 Manorvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.</p> <p>Remove and replace existing concrete driveway apron.</p> <p>Remove two bushes near the driveway within County's public right of way to allow for sidewalk installation.</p> <p>Remove three trees, two Norway Maple trees, 14.5- and 24-inches in diameter, and one 35.5-inch in diameter Red Maple tree; replacement trees may be planted.</p>

 **The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.**

## Manorvale Road, EAST

ADDRESS	CONSTRUCTION IMPACTS
14109 Manorvale Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.</p> <p>Remove asphalt driveway apron and replace with concrete.</p> <p>Remove two trees, one 1-inch in diameter Chinese Pistache tree and one 1-inch in diameter Cherry tree; replacement trees may be planted.</p>
14113 Manorvale Road	<p>Remove and replace ADA compliant ramp at intersection of Manorvale Road and Russett Road.</p> <p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.</p> <p>Remove and replace existing concrete driveway apron.</p> <p>Sidewalk will transition behind the utility pole, #769457-650020.</p> <p>The utility pole guide wires may need to be relocated to allow for sidewalk installation.</p> <p>Remove one 22-inch in diameter Norway Maple tree; replacement trees may be planted.</p>
Intersection of Manorvale Road and Russett Road	<p>Remove all four concrete ramps and replace to ensure ADA-compliance.</p>

 **The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.**

**Greenspan Lane**  
**Public Right-of-Way Construction Impacts**

**Side: South**  
**Limits: Bauer Drive to Parkvale Road**  
**Sidewalk Width: 5 Ft**  
**Sidewalk Material: Concrete**  
**Road Width: 26-feet**

ADDRESS	CONSTRUCTION IMPACTS
14113 Parkvale Road (side yard along Greenspan Lane)	Construct an ADA ramp at the intersection of Parkvale Road and Greenspan Lane. Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove one 36-inch in diameter Pin Oak tree; replacement trees may be planted.
14203 Greenspan Lane	Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Guide arm will be needed at tele pole. Remove and replace a concrete driveway apron. Sidewalk will be placed behind utility pole#76845 732 0260. Remove one 4-inch in diameter Dogwood tree; replacement trees may be planted.
5426 Amberwood Lane (side yard along Greenspan Lane)	Construct an ADA ramp at the corner of Amberwood Lane and Greenspan Lane. Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Sidewalk will transition behind Verizon box. Remove one 26-inch in diameter Pin Oak tree; replacement trees may be planted.
14209 Greenspan Lane	Construct an ADA ramp at corner of Amberwood Lane and Greenspan Lane. Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace concrete driveway apron. Remove two Pin Oak trees, 29.5- and 33-inches in diameter; replacement trees may be planted.
14211 Greenspan Lane	Construct ADA ramp at the corner of Crestedge Lane and Greenspan Lane. Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove and replace concrete driveway apron. Sidewalk will transition behind Verizon box.
5319 Crestedge Lane	Construct an ADA ramp at the corner of Crestedge Lane and Greenspan Lane. Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Sidewalk will transition behind Verizon box and fire hydrant. Inlet top may need to be replaced.

 **The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.**



## Greenspan Lane, SOUTH

ADDRESS	CONSTRUCTION IMPACTS
14217 Greenspan Lane	<p>Construct an ADA ramp at the corner of Greenspan Lane and Manorfield Road.</p> <p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.</p> <p>Sidewalk will transition behind telephone pole #76 845 7 780540&gt; and Verizon box. Guide arm will be needed at tele pole.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove one 18-inch in diameter Norway Maple tree; replacement trees may be planted.</p>
14221 Greenspan Lane	<p>Construct 2 ADA ramp at the corner of Greenspan Lane and Manorfield Road.</p> <p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Sidewalk will transition behind Verizon box.</p>
14223 Greenspan Lane	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Sidewalk will transition behind power box.</p>
14528 Bauer Drive (side yard along Greenspan Lane)	<p>Remove and replace ADA ramp at intersection of Greenspan Lane and Bauer Drive.</p> <p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove two Yoshino Cherry trees, 26.5- and 36.5-inches in diameter; replacement trees may be planted.</p>

**☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.**