

Haddon Drive
Right-of-Way Construction Impacts

Side: East (odd-numbered properties)
Limits: Long Branch Trail to Clayborn Avenue
Sidewalk Width: 5-feet
Sidewalk Material: Concrete
Roadway Width: 25-feet

ADDRESS	CONSTRUCTION IMPACTS
8301 Haddon Drive	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Transition new sidewalk to the existing concrete sidewalk where Long Branch Trail intersects. Remove large stones along edge of road within County's public right of way. Relocate two street signs. Transition in front of utility pole 800422-150110. Transition in front of utility pole 800422-180110. Relocate Little Library. Remove asphalt driveway apron within County's public right of way and replace with concrete. Remove shrubs and bushes within the County's public right of way, as needed. Remove slate lead walk within County's public right of way and replace with concrete.</p>
8303 Haddon Drive	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Construct a block retaining wall along front of property, if needed. Remove asphalt driveway apron within County's public right of way and replace with concrete. Transition sidewalk in front of utility pole 820422-100340. Remove rock steps within the County's public right of way and replace with concrete.</p>
8305 Haddon Drive	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove asphalt driveway apron within County's public right of way and replace with concrete. Remove shrubs and bushes within County's public right of way, as needed. Remove rock lead walk within County's public right of way and replace with concrete.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
8307 Haddon Drive	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove shrubs and bushes within County’s public right of way, as needed. Remove rock lead walk within County's public right of way and replace with concrete.</p>
8309 Haddon Drive	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Transition sidewalk in front of utility pole 820422-100430. Remove and replace concrete lead walk within the County’s public right of way. Remove and replace concrete steps within the County’s public right of way. Relocate street sign. Relocate metal fence within County’s public right of way, if needed.</p>
8311 Haddon Drive	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Transition sidewalk in front of utility pole 820422-100520. Remove and replace concrete lead walk within the County’s public right of way. Relocate lead walk light pole within County’s public right of way, if needed.</p>
8313 Haddon Drive	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove shrubs within County’s public right of way, as needed. Transition sidewalk behind utility pole 820422-080610. Remove and replace concrete driveway apron. Remove and replace concrete lead walk within the County’s public right of way. Remove pavers along front of property within County’s public right of way.</p>
8315 Haddon Drive	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk within the County’s public right of way. Relocate Mailbox if needed. Remove pavers along front of property within County’s public right of way.</p>
8317 Haddon Drive	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk within the County’s public right of way. Remove pavers within County’s public right of way along front of property. Remove asphalt driveway apron within County's public right of way and replace with concrete.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
8319 Haddon Drive	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove asphalt driveway apron within County's public right of way and replace with concrete.</p> <p>Remove shrubs within County's public right of way, as needed.</p> <p>Transition sidewalk behind utility pole 820422-050690.</p>
8321 Haddon Drive	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove asphalt driveway apron within County's public right of way and replace with concrete.</p> <p>Adjust water meter.</p> <p>Remove shrubs from County's public right of way, as needed.</p> <p>Remove and replace concrete lead walk within the County's public right of way.</p> <p>Remove and replace concrete steps within the County's public right of way.</p> <p>Transition sidewalk behind utility pole 820422-020750.</p>
8323 Haddon Drive	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron within County's public right of way.</p> <p>Relocate wood fence from County's public right of way, if needed.</p> <p>Transition sidewalk in front of utility pole 799422-980810.</p> <p>Relocate two street signs.</p> <p>Reconstruct ADA-compliant ramp at the traffic circle and transition to existing sidewalk.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Hudson Avenue
Right of Way Construction Impacts

Side: Even Numbered Side
 Limits: Flower Ave. to Garland Ave.
 Sidewalk Width: 5-feet
 Sidewalk Material: Concrete
 Roadway Width: 26-feet

ADDRESS	CONSTRUCTION IMPACTS
8301 Flower Ave. (Hudson Ave. side of property)	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Begin new sidewalk at existing A.D.A. at Flower Avenue.</p> <p>Relocate three utility pole guy wires.</p> <p>Remove wood fence along side of property, if needed.</p> <p>Relocate two street signs.</p> <p>Remove shrubs, as needed. Remove concrete steps within the County's public right of way, if needed.</p> <p>Remove ADS drain pipe, if needed.</p> <p>Remove and replace concrete driveway apron.</p>
804 Hudson Ave.	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove and replace concrete leadwalk and steps within the County's public right of way.</p> <p>Remove shrubs, as needed.</p>
806 Hudson Ave.	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove and replace concrete leadwalk, steps and handrail within the County's public right of way.</p> <p>Remove shrubs, as needed.</p> <p>Relocate street sign.</p> <p>Construct A.D.A. compliant ramp at Greenwood Avenue.</p>
900 Hudson Ave.	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct A.D.A. compliant ramp at Greenwood Ave.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Remove rock leadwalk and steps within County's public right of way and replace with concrete.</p> <p>Remove and replace concrete driveway apron.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
908 Hudson Ave.	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Remove and replace concrete leadwalk and steps within the County's public right of way.</p> <p>Remove brick leadwalk within County's public right of way and replace with concrete.</p> <p>Remove landscaping and hardscaping within County's public right of way to make way for the sidewalk.</p> <p>Remove brick retaining wall within the County's public right of way and replace with block.</p> <p>Adjust storm drain top.</p> <p>Construct A.D.A. compliant ramp at Garland Ave.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Greenwood Avenue
Right of Way Construction Impacts

Side: East (odd-numbered properties)
 Limits: Clayborn Avenue to Houston Avenue
 Sidewalk Width: 5-feet
 Sidewalk Material: Concrete
 Roadway Width: 26-feet

ADDRESS	CONSTRUCTION IMPACTS
8409 Greenwood Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Begin new sidewalk at existing A.D.A. compliant ramp at Clayborn Avenue Remove and replace concrete lead walk within the County’s public right of way. Relocate street sign. Remove asphalt curb.</p>
8407 Greenwood Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk within the County’s public right of way. Transition sidewalk in front of utility pole 99422-5585 Adjust water meter. Remove and replace second concrete lead walk and steps within the County’s public right of way. Remove and replace third concrete lead walk within the County’s public right of way.</p>
8405 Greenwood Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace three concrete lead walks within the County’s public right of way.</p>
8401 Greenwood Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace two concrete lead walks and steps within the County’s public right of way. Construct a block retaining wall along front of property, if needed. Adjust water meter. Relocate street sign. Transition to existing A.D.A. compliant ramp at Wabash Avenue</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
901 Wabash Avenue (Greenwood Avenue side of property)	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct A.D.A. compliant ramp at Wabash Avenue</p> <p>Relocate two street signs.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove garden fence, as needed.</p>
8309 Greenwood Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove and replace 2nd gravel driveway.</p> <p>Remove and replace concrete lead walk within the County's public right of way.</p> <p>Adjust storm drain top.</p>
8307 Greenwood Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove gravel driveway apron within the County's public right of way and replace with concrete.</p> <p>Remove and replace concrete lead walk within the County's public right of way.</p> <p>Remove shrubs, as needed.</p> <p>Remove and relocate garden fence, if needed.</p>
8305 Greenwood Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove and replace concrete lead walk within the County's public right of way.</p> <p>Relocate street sign.</p> <p>Remove shrubs, as needed.</p>
8303 Greenwood Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove brick lead walk within the County's public right of way and replace with concrete.</p>
900 Hudson Avenue (Greenwood Avenue side of property)	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct a block retaining wall along side of property, if needed.</p> <p>Remove shrubs, as needed.</p> <p>Relocate street sign.</p> <p>Construct A.D.A. compliant ramp St Hudson Avenue</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
8211 Greenwood Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct A.D.A. compliant ramp at Hudson Avenue</p> <p>Relocate two street signs.</p> <p>Remove brick lead walk within County's public right of way and replace with concrete.</p> <p>Remove wood fence within the County's public right of way, if needed.</p> <p>Remove chain link fence within the County's public right of way, if needed.</p> <p>Remove tree stump.</p>
8209 Greenwood Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace two concrete driveway aprons.</p> <p>Remove and replace two concrete lead walks within the County's public right of way.</p> <p>Mailbox may need to be relocated.</p> <p>Remove shrubs, as needed.</p>
8207 Greenwood Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right of way.</p> <p>Adjust water meter.</p> <p>Remove shrubs, as needed.</p> <p>Mailbox may need to be relocated.</p> <p>Remove and relocate chain link fence within the county's public right of way, if needed.</p>
8205 Greenwood Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove and replace concrete lead walk within the County's public right of way.</p>
8203 Greenwood Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove and replace concrete lead walk within the County's public right of way.</p> <p>Remove firewood, as needed.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
8201 Greenwood Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk and steps within the County's public right of way. Adjust water meter. Construct a block retaining wall along front of property, if needed. Mailbox may need to be relocated. Relocate two street signs. Remove shrubs, as needed. Construct A.D.A. compliant ramp.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Browning Avenue
Right of Way Construction Impacts

Side: North (even-numbered properties)
Limits: Greenwood Avenue to Glenview Avenue
Sidewalk Width: 5-feet
Sidewalk Material: Concrete
Roadway Width: 22 feet wide

ADDRESS	CONSTRUCTION IMPACTS
8512 Glenview Avenue (Browning Avenue side of property)	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Construct ADA-compliant ramp at Glenview Avenue. Relocate street sign. Construct a block retaining wall along side of property, if needed.
906 Browning Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove two asphalt driveway aprons within County's public right of way and replace with concrete. Remove concrete retaining wall along driveway apron within County's public right of way, if needed. Remove shrubs within County's public right of way, as needed. Transition in front of utility pole 799423-6535.
400 Browning Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove asphalt driveway apron within County's public right of way and replace with concrete. Remove two street signs. Construct ADA-compliant ramp at Greenwood Avenue.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Glenview Avenue
Right of Way Construction Impacts

Side: East (odd-numbered properties)
Limits: Garland Avenue to Browning Avenue
Sidewalk Width: 5-feet
Sidewalk Material: Concrete
Roadway Width: 22-feet

ADDRESS	CONSTRUCTION IMPACTS
8500 Garland Avenue (Glenview Avenue side of property)	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Construct ADA-compliant ramp at Garland Avenue. Construct a block retaining wall along front of property, if needed. Relocate street sign. Remove and replace concrete lead walk, steps, and handrail within the County’s public right of way. Remove shrubs within County’s public right of way, as needed.
8505 Glenview Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Transition in front of utility pole 799423-96. Adjust water meter top.
8507 Glenview Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Relocate chain link fence within County’s public right of way, if needed. Remove and replace concrete lead walk within the County’s public right of way. Remove shrubs within County’s public right of way, as needed
8519 Glenview Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Relocate wood and chain link fencing within County’s public right of way, as needed. Transition behind utility pole to existing sidewalk.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Plymouth Street
Right of Way Construction Impacts

Side: South (odd-numbered properties)
 Limits: Flower Avenue to Walden Road
 Sidewalk Width: 5-feet
 Sidewalk Material: Concrete
 Roadway Width: 26-feet

ADDRESS	CONSTRUCTION IMPACTS
8829 Flower Avenue (Plymouth Street side of property)	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Reconstruct ADA-compliant ramp at Flower Avenue. Relocate street sign. Remove and replace concrete driveway apron within County's public right of way. Remove and replace two concrete lead walks within the County's public right of way.
303 Plymouth Street	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron within County's public right of way. Remove and replace driveway apron block retaining wall within County's public right of way, if needed. Relocate street sign. Construct a block retaining wall along front of property, if needed. Remove shrubs within County's public right of way, as needed. Transition sidewalk behind fire hydrant.
307 Plymouth Street	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Construct a block retaining wall along front of property, if needed. Remove and replace concrete driveway apron within County's public right of way.
8830 Sudbury Road (Plymouth Street side of property)	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Relocate street sign. Construct ADA-compliant ramp at Sudbury Road.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
315 Plymouth Street	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct ADA-compliant ramp at Sudbury Road.</p> <p>Relocate two street signs.</p> <p>Remove and replace concrete driveway apron within County’s public right of way.</p> <p>Remove and replace concrete lead walk within the County’s public right of way.</p> <p>Adjust manhole.</p> <p>Remove shrubs within County’s public right of way, as needed.</p> <p>Construct a block retaining wall along front of property, if needed.</p>
319 Plymouth Street	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron within County’s public right of way.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Relocate street sign.</p> <p>Transition sidewalk behind fire hydrant.</p>
321 Plymouth Street	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron within County’s public right of way.</p> <p>Remove and replace block retaining wall along driveway apron within County’s public right of way, if needed.</p> <p>Remove and replace concrete lead walk, steps and handrail within the County’s public right of way.</p> <p>Construct a block retaining wall along front of property, if needed.</p>
323 Plymouth Street	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove rock retaining wall along front of property, if needed, and replace with block retaining wall.</p> <p>Remove and replace concrete lead walk and steps within the County’s public right of way.</p> <p>Remove wood retaining wall along front of property.</p> <p>Remove shrubs within County’s public right of way, as needed.</p>
325 Plymouth Street	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Relocate two street signs.</p> <p>Adjust storm drain top.</p> <p>Transition to existing ADA-compliant ramp at Walden Road.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

East Wayne Avenue
Right of Way Construction Impacts

Side: Southeast (odd-numbered properties)
Limits: Flower Avenue to 307 E. Wayne Avenue
Sidewalk Width: 5-foot-wide
Sidewalk Material: Concrete
Roadway Width: 26-feet

ADDRESS	CONSTRUCTION IMPACTS
201 E. Wayne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace Reconstruct ADA-compliant curb ramp at Flower Avenue. Adjust electrical box top. Relocate wood fence within the County’s public right of way, if needed. Relocate two signs. Remove and replace concrete driveway apron within County’s public right of way. Transition sidewalk in front of utility pole 798425-530970.</p>
205 E. Wayne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace. Remove asphalt driveway apron within County's public right of way and replace with concrete. Remove rock lead walk within County's public right of way and replace with concrete. Relocate street sign. Adjust storm drain top. Transition sidewalk in front of 798425-6710. Construct ADA-compliant ramp at Sudsbury Road.</p>
301 E. Wayne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Construct ADA-compliant ramp at Sudsbury Road. Remove and replace concrete driveway apron within County’s public right of way. Remove shrubs within County’s public right of way, as needed. Relocate street sign. Remove slate lead walk within County's public right of way and replace with concrete. Transition in front of utility pole 798426-830?(last number unreadable).</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
303 E. Wayne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron within County's public right of way.</p> <p>Remove brick lead walk within County's public right of way and replace with concrete.</p> <p>Remove shrubs within County's public right of way, as needed.</p> <p>Relocate street sign.</p> <p>Construct ADA-compliant ramp at Waldon Road.</p>
8917 Walden Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Reconstruct ADA-compliant ramp at Walden Road.</p> <p>Relocate three street signs.</p> <p>Transition around utility pole 799426-9810.</p> <p>Adjust electrical box top.</p> <p>Remove shrubs, as needed.</p> <p>Transition in front of utility pole 799426-1616.</p> <p>Relocate utility pole guy wire.</p>
307 E. Wayne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right of way.</p> <p>Transition to existing sidewalk.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Sudbury Road
Right of Way Construction Impacts

Side: East (odd-numbered properties)
Limits: E. Schuyler Road to Plymouth Street
Sidewalk Width: 5-foot-wide
Sidewalk Material: Concrete
Roadway Width: 25-feet

ADDRESS	CONSTRUCTION IMPACTS
9021 Sudbury Road	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk and steps within the County's public right of way. Relocate Little Library. Relocate street sign. Construct a block retaining wall along front of property, if needed. Transition to existing ADA-compliant curb ramp at Schuyler Road.
9017 Sudbury Road	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk within the County's public right of way.
9013 Sudbury Road	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron within the County's public right of way. Remove and replace concrete lead walk within the County's public right of way. Remove shrubs within the County's public right of way, as needed.
9011 Sudbury Road	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk within the County's public right of way.
9009 Sudbury Road	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Adjust water meter.
9007 Sudbury Road	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
9005 Sudbury Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right of way.</p> <p>Remove asphalt driveway apron within County's public right of way and replace with concrete.</p>
9003 Sudbury Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk and steps within the County's public right of way.</p> <p>Remove asphalt driveway apron within County's public right of way and replace with concrete.</p> <p>Construct a block retaining wall along front of property, if needed.</p>
9001 Sudbury Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove brick lead walk within the County's public right of way and replace with concrete.</p> <p>Remove asphalt driveway apron within County's public right of way and replace with concrete.</p> <p>Remove shrubs within the County's public right of way, as needed.</p> <p>Adjust water meter.</p> <p>Reconstruct existing ADA-compliant curb ramp at E. Wayne Avenue.</p>
301 East Wayne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct ADA compliant ramp at E. Wayne Avenue</p> <p>Relocate two street signs.</p> <p>Remove shrubs, as needed.</p> <p>Adjust storm drain top.</p> <p>Remove rock lead walk within County's public right of way and replace with concrete.</p>
8915 Sudbury Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove brick lead walk within County's public right of way and replace with concrete.</p> <p>Adjust storm drain top.</p> <p>Relocate street sign.</p>
8911 Sudbury Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove and replace concrete lead walk within the County's public right of way.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
8909 Sudbury Road	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Relocate street sign.
8907 Sudbury Road	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove rock lead walk within County's public right of way and replace with concrete. Remove and replace concrete driveway apron.
8905 Sudbury Road	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove brick lead walk within County's public right of way and replace with concrete. Remove brick walk along front of property.
8903 Sudbury Road	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron within the County's public right of way. Remove and replace concrete lead walk within the County's public right of way. Relocate street sign.
8901 Sudbury Road	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Adjust storm drain top. Adjust manhole. Relocate street sign. Construct ADA-compliant ramp at Plymouth Street.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.