

Saybrook Avenue
Right-of-Way Construction Impacts

Side: West (even-numbered properties)
Limits: Melbourne Avenue to Hamilton Avenue
Sidewalk Width: 5-feet
Sidewalk Material: Concrete
Roadway Width: 24-feet

ADDRESS	CONSTRUCTION IMPACTS
21 Melbourne Ave (Saybrook Ave side of property)	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk within the County's public right-of-way. Construct A.D.A. ramp at Melbourne Avenue. Relocate street sign.
9202 Saybrook Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove flagstone lead walk within County's public right-of-way and replace with concrete. Remove shrubs within County's public right-of-way as needed for sidewalk installation.
9204 Saybrook Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove shrubs within County's public right-of-way as needed for sidewalk installation.
9206 Saybrook Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron.
9208 Saybrook Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove and replace concrete lead walk within the County's public right-of-way.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
9210 Saybrook Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Remove shrubs within County's public right-of-way as needed for sidewalk installation.</p> <p>Adjust storm drain top.</p> <p>Construct A.D.A. ramp at Hamilton Avenue.</p>

Wire Avenue

Right-of-Way Construction Impacts

Side: West (even-numbered properties)
 Limits: Melbourne Avenue to Revere Place
 Sidewalk Width: 5-feet
 Sidewalk Material: Concrete
 Roadway Width: 29-feet

ADDRESS	CONSTRUCTION IMPACTS
9200 Wire Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Construct A.D.A. ramp at Melbourne Avenue.</p>
9206 Wire Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct A.D.A. ramp at Hamilton Avenue.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Relocate street sign.</p>
101 Hamilton Avenue (Wire Avenue side of property)	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Adjust storm drain top.</p> <p>Construct A.D.A. ramp at Hamilton Avenue.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
9302 Wire Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron.
9304 Wire Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk within the County's public right-of-way.
9306 Wire Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk within the County's public right-of-way.
9308 Wire Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove and replace concrete lead walk within the County's public right-of-way. Construct A.D.A. compliant ramp at Revere Place. Construct a block retaining wall along ADA ramp if needed.

Melbourne Avenue

Right-of-Way Construction Impacts

Side: Northwest (odd-numbered properties)
 Limits: Wire Avenue to 121 Melbourne Avenue
 Sidewalk Width: 5-feet
 Sidewalk Material: Concrete
 Roadway Width: 29-feet

ADDRESS	CONSTRUCTION IMPACTS
101 Melbourne Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Construct A.D.A. ramp at Wire Avenue. Remove and replace concrete lead walk within the County's public right-of-way. Adjust storm drain top. Relocate street sign. Relocate utility pole guy wire. Transition sidewalk behind utility pole 796427-650190. Remove concrete base from storm drain top.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
103 Melbourne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Adjust water meter.</p>
105 Melbourne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Remove/Relocate or modify wood retaining wall within the County's public right-of-way for sidewalk installation if needed</p> <p>Adjust water meter.</p> <p>Transition sidewalk behind utility pole 796427-560150.</p>
107 Melbourne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Remove concrete parking area within the County's public right-of-way. Mailbox may need to be relocated.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p> <p>Adjust water meter.</p>
109 Melbourne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Transition sidewalk behind utility pole 796427-470110.</p>
111 Melbourne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Remove brick steps within the County's public right-of-way and replace with concrete.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Transition sidewalk behind fire hydrant.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
113 Melbourne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p> <p>Transition sidewalk behind utility pole 796427-3707.</p>
115 Melbourne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p>
117 Melbourne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Adjust storm drain top.</p> <p>Transition sidewalk behind utility pole 796427-270030</p>
119 Melbourne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p>
121 Melbourne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove brick lead walk within County's public right-of-way and replace with concrete.</p> <p>Remove large stones, as needed.</p> <p>End new sidewalk at existing sidewalk leading into the park.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Melbourne Avenue
Right-of-Way Construction Impacts

Side: North (odd-numbered properties)
Limits: Wire Avenue to Saybrook Avenue
Sidewalk Width: 5-feet
Sidewalk Material: Concrete
Roadway Width: 29-feet

ADDRESS	CONSTRUCTION IMPACTS
9201 Wire Avenue (Melbourne Avenue side of property)	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Construct A.D.A. compliant ramp at Wire Avenue. Transition sidewalk behind two utility poles, Nos. 796427 and 740250. Adjust storm drain top. Relocate two street signs. Trim low-hanging tree limbs.
23 Melbourne Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk within the County’s public right-of-way. Trim low-hanging tree limbs.
21 Melbourne Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron

Melbourne Avenue
Right-of-Way Construction Impacts

Side: North (odd-numbered properties)
Limits: Flower Avenue to Bradford Avenue
Sidewalk Width: 5-feet
Sidewalk Material: Concrete
Roadway Width: 29-feet

ADDRESS	CONSTRUCTION IMPACTS
9200 Flower Avenue (Melbourne Avenue side of property)	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Relocate two street signs. Construct A.D.A. compliant ramp at Flower Avenue.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
3 Melbourne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct A.D.A. compliant ramp at Bradford Rd.</p> <p>Remove and replace concrete driveway apron.</p> <p>Adjust storm drain top.</p> <p>Relocate street sign.</p>
9200 Bradford Road (Melbourne Avenue side of property)	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct A.D.A. compliant ramp.</p> <p>Remove and replace concrete driveway apron.</p> <p>May need to add curb and gutter from Driveway to A.D.A curb ramp.</p> <p>Transition sidewalk in front of utility pole No. 797427-330280.</p> <p>Adjust gas valve.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p>
5 Melbourne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Adjust storm drain top.</p>
7 Melbourne Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p>
9201 Saybrook Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Relocate utility pole guy wire.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p> <p>May need to relocate wooden fence within County's public right-of-way to make way for sidewalk if needed.</p> <p>Construct A.D.A. compliant ramp.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Providence Avenue
Right-of-Way Construction Impacts

Side: West (even-numbered properties)
Limits: Melbourne Avenue to 9018 Providence Avenue
Sidewalk Width: 5-feet
Sidewalk Material: Concrete
Roadway Width: 26-feet

ADDRESS	CONSTRUCTION IMPACTS
9124 Providence Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Adjust storm drain top. Construct A.D.A. compliant ramp. Remove and replace concrete driveway apron.
9122 Providence Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Transition sidewalk behind utility pole No. 796426-3591. Relocate utility pole guy wire.
9120 Providence Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove and replace concrete lead walk within the County's public right-of-way. Transition sidewalk behind utility pole 796426-4184.
9118 Providence Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove and replace concrete lead walk within the County's public right-of-way.
9116 Providence Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Transition sidewalk behind utility pole No. 796426-4776.
9114 Providence Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
9112 Providence Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove slate lead walk within County's public right-of-way and replace with concrete.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p>
9110 Providence Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Relocate street sign.</p>
9108 Providence Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove slate lead walk within County's public right-of-way and replace with concrete.</p> <p>May need to relocate wooden fence within County's public right-of-way to make way for sidewalk if needed.</p> <p>Transition sidewalk behind utility pole No. 796427-6262.</p>
9106 Providence Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove brick lead walk within County's public right-of-way and replace with concrete.</p> <p>Relocate street sign.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p>
9104 Providence Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p> <p>Transition sidewalk behind utility pole No. 796426-6956.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
9102 Providence Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk within the County's public right-of-way. Remove rocks along curb.
9100 Providence Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk within the County's public right-of-way. Remove and replace concrete driveway apron.
9018 Providence Avenue	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete lead walk within the County's public right-of-way. Remove and replace concrete steps within the County's public right-of-way. Remove and replace concrete driveway apron. Relocate two street signs. Transition sidewalk behind utility pole No. 796426-7850. Relocate utility pole guy wire. Remove rocks along curb. Transition new sidewalk to existing concrete sidewalk.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Oldham Road
Right-of-Way Construction Impacts

Side: North (odd-numbered properties)
Limits: Lauder Terr. To Providence Avenue
Sidewalk Width: 5-feet
Sidewalk Material: Concrete
Roadway Width: 26-feet

ADDRESS	CONSTRUCTION IMPACTS
9130 Oldham Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct A.D.A. ramp at Eton Road.</p> <p>Relocate street sign.</p> <p>Remove and replace concrete lead walk within the County’s public right-of-way.</p>
1 Lauder Terrace (Oldham Roadside of property)	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Adjust manhole.</p> <p>Relocate street sign.</p> <p>Remove and replace concrete driveway apron.</p> <p>Transition to existing concrete sidewalk.</p>
2 Lauer Terrace (Oldham Roadside of property)	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace.</p> <p>Begin new sidewalk at existing sidewalk.</p> <p>Relocate street sign.</p> <p>Remove tree stump, if needed.</p> <p>Remove and replace concrete lead walk within the County’s public right-of-way.</p> <p>Remove slate walkway along curb.</p>
7 Oldham Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace</p> <p>Remove and replace concrete lead walk within the County’s public right-of-way.</p> <p>Adjust manhole.</p>
9 Oldham Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove and replace concrete lead walk within the County’s public right-of-way.</p> <p>Transition behind utility pole No. 796442-68670.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
11 Oldham Road	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace</p> <p>Remove and replace concrete driveway apron.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p> <p>Transition sidewalk behind utility pole No. 796427-7764.</p>
9101 Providence Avenue (Oldham Roadside of property)	<p>Construct a 5-foot-wide concrete sidewalk with a 0 to 3-foot-wide variable greenspace</p> <p>Remove and replace concrete driveway apron.</p> <p>Relocate two street signs.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Construct A.D.A. ramp at Providence Avenue.</p>

East Schuyler Road
Right-of-Way Construction Impacts

Side: North (odd-numbered properties)
Limits: Eton Road to Flower Avenue
Sidewalk Width: 5-feet
Sidewalk Material: Concrete
Roadway Width: 26-feet

ADDRESS	CONSTRUCTION IMPACTS
9101 Eton Road (E. Schuyler Roadside of property)	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct A.D.A. ramp at Eton Road.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p> <p>Relocate three street signs.</p> <p>Remove and replace concrete driveway apron.</p>
7 E. Schuyler Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove rock lead walk within County's public right-of-way and replace with concrete.</p> <p>Relocate street sign.</p> <p>Construct A.D.A. ramp at Bradford Road.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
101 E. Schuyler Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct A.D.A. ramp at Bradford Road</p> <p>Relocate two street signs.</p> <p>Relocate two reflector posts.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Remove asphalt driveway apron within County's public right-of-way and replace with concrete.</p>
9100 Flower Avenue	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Remove asphalt driveway apron within County's public right-of-way and replace with concrete.</p> <p>Relocate two street signs.</p> <p>Transition in front of fire hydrant.</p> <p>Reconstruct non-compliant A.D.A. curb ramp.</p>

Eton Road

Right-of-Way Construction Impacts

Side: East (odd-numbered properties)
 Limits: E. Schuyler Road to Melbourne Avenue
 Sidewalk Width: 5-feet
 Sidewalk Material: Concrete
 Roadway Width: 26-feet

ADDRESS	CONSTRUCTION IMPACTS
9101 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct A.D.A. ramp at E. Schyuler Road.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Transition sidewalk behind utility pole 797426-5837.</p> <p>Transition behind fire hydrant.</p> <p>Relocate two street signs.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
9103 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Transition sidewalk behind utility pole.</p>
9105 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Transition sidewalk behind utility pole No. 797426-5444.</p>
9107 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p>
9109 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Transition sidewalk behind utility pole No. 797426-5051.</p>
9111 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p>
9113 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Transition sidewalk behind utility pole No. 797426-4560.</p> <p>Relocate street sign.</p>
9115 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Relocate street sign.</p> <p>Transition behind fire hydrant.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
9117 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Transition sidewalk behind utility pole No. 77426-4270.</p> <p>Remove brick lead walk within County's public right-of-way and replace with concrete.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p> <p>Remove rock walk along front of property.</p>
9119 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p>
9121 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Transition sidewalk behind utility pole No. 797426-3781.</p>
9123 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p>
9125 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Transition sidewalk behind utility pole 797426-3380</p> <p>Adjust storm drain top.</p> <p>Relocate street sign.</p>
9127 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct midblock A.D.A ramp at existing crosswalk</p> <p>Remove and replace concrete driveway apron.</p> <p>Relocate street sign.</p>
9129 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete driveway apron.</p> <p>Transition sidewalk behind utility pole No. 797427-280000.</p>
9131 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
9133 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County’s public right-of-way.</p> <p>Transition sidewalk behind utility pole No. 797427-240100.</p> <p>Remove landscaping and hardscaping within County’s public right-of-way to make way for the sidewalk.</p>
10 Melbourne Avenue (Eton Roadside of property)	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Transition sidewalk behind utility pole 797427-200180.</p> <p>Relocate guy wire.</p> <p>Relocate street sign.</p> <p>Construct A.D.A. ramp at Melbourne Avenue.</p>

Eton Road
Right-of-Way Construction Impacts

Side: East (odd-numbered properties)
Limits: E. Schuyler Road to E. Wayne Avenue
Sidewalk Width: 5-Feet
Sidewalk Material: Concrete
Roadway Width: 25-feet

ADDRESS	CONSTRUCTION IMPACTS
6 E. Schuyler Road (Eton Roadside of property)	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct A.D.A. ramp at E. Schuyler Road.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Transition sidewalk around utility pole No. 797426-6419.</p> <p>Relocate two street signs.</p>
9013 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County’s public right-of-way.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Transition sidewalk behind utility pole No. 797426-6907.</p> <p>Remove slate slabs along front of property.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
9011 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p> <p>Remove concrete walkway along front of property.</p>
9009 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove rock lead walk within County's public right-of-way and replace with concrete.</p>
9007 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Transition sidewalk behind utility pole No. 797425-7496.</p> <p>Remove and replace concrete driveway apron.</p> <p>Relocate street sign.</p>
9005 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Remove concrete walkway along front of property.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p> <p>Remove stone garden within County's public right-of-way, as needed.</p>
9003 Eton Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk within the County's public right-of-way.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Remove and replace concrete driveway apron.</p> <p>Transition sidewalk behind utility pole No. 797425-8083.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
100 E. Wayne Avenue (Eton Roadside of property)	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove landscaping and hardscaping within County’s public right-of-way to make way for the sidewalk. Construct a block retaining wall along front of property, if needed. Transition sidewalk behind utility pole No. 797425-8668. Relocate utility pole guy wire. Relocate two street signs. Remove and replace A.D.A. ramp at E. Wayne Avenue

Geren Road

Right-of-Way Construction Impacts

Side: East (odd-numbered properties)
Limits: Manchester Road to Hartwell Road
Sidewalk Width: 5-feet
Sidewalk Material: Concrete
Roadway Width: 22-feet

ADDRESS	CONSTRUCTION IMPACTS
8401 Manchester Road (Geren Roadside of property)	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Transition to existing sidewalk. Add 2 A.D.A Ramp at Manchester Manor Apartments parking entrance. Transition sidewalk in front of utility pole No. 798424-3204. Relocate street sign.
8705 Geren Road	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace two concrete driveway aprons. Remove and replace concrete lead walk within the County’s public right-of-way. Transition sidewalk in front of utility pole No. 798424-400200. Remove landscaping and hardscaping within County’s public right-of-way to make way for the sidewalk. Adjust water meter.
8707 Geren Road	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove asphalt driveway apron within County's public right-of-way and replace with concrete. Remove and replace concrete lead walk and steps within the County’s public right-of-way.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
8709 Geren Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove gravel driveway apron within County's public right-of-way and replace with concrete. Remove and replace concrete steps within the County's public right-of-way. Remove wood fence within the County's public right-of-way, if needed. Transition sidewalk in front of utility pole No. 798424-440300.</p>
8711 Geren Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove and replace concrete lead walk and steps within the County's public right-of-way.</p>
8713 Geren Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove and replace concrete lead walk within the County's public right-of-way. Transition sidewalk in front of utility pole No. 798424-480390.</p>
8715 Geren Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron within County's public right-of-way. Remove and replace concrete lead walk and steps within the County's public right-of-way. Handrail may need to be relocated. Relocate street sign. Construct a block retaining wall along front of property, if needed. Remove concrete retaining wall along driveway apron, as needed.</p>
8717 Geren Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Transition sidewalk in front of utility pole No. 798424-5350. Construct a block retaining wall along front of property, if needed. Remove asphalt driveway apron within County's public right-of-way and replace with concrete. Remove wood retaining wall along driveway apron, if needed.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
8719 Geren Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Remove asphalt driveway apron within County's public right-of-way and replace with concrete.</p> <p>Remove and replace concrete lead walk and steps within the County's public right-of-way.</p> <p>Adjust water meter.</p> <p>Adjust sewer clean out.</p>
8721 Geren Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove and replace concrete lead walk and steps within the County's public right-of-way.</p> <p>Remove asphalt driveway apron within County's public right-of-way and replace with concrete.</p> <p>Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p> <p>Transition sidewalk in front of utility pole No. 798424-580600.</p> <p>Relocate large stones, as needed.</p>
Flower Avenue Urban Park	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Remove asphalt lead walk within County's public right-of-way and replace with concrete.</p> <p>Relocate two street signs.</p> <p>Construct A.D.A. ramp at Hartwell Road.</p>

Geren Rd: Minimal ROW on the east side, narrow open section road with parking on both sides

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Reading Road
Right-of-Way Construction Impacts

Side: West (even-numbered properties)
Limits: Plymouth Street to Manchester Road
Sidewalk Width: 5-feet
Sidewalk Material: Concrete
Roadway Width: 26-feet

ADDRESS	CONSTRUCTION IMPACTS
8818 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Construct A.D.A. ramp at Plymouth Street. Relocate three street signs. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk. Remove slate lead walk within County's public right-of-way and replace with concrete. Transition sidewalk behind utility pole No. 798425-4526.</p>
8814 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Transition sidewalk behind utility pole No. 798425-4013. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk. Remove asphalt driveway apron within County's public right-of-way and replace with concrete. Remove slate lead walk within County's public right-of-way and replace with concrete.</p>
8812 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Transition sidewalk behind utility pole No. 798425-4013. Remove and replace concrete driveway apron. Remove concrete lead walk within County's public right-of-way and replace with concrete.</p>
8808 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Relocate utility pole guy wire. Remove and replace concrete driveway apron. Remove and replace concrete lead walk within the County's public right-of-way.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
8806 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove and replace concrete lead walk within the County's public right-of-way.</p>
8804 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Transition sidewalk behind utility pole No. 798425-3702. Remove rock lead walk within County's public right-of-way and replace with concrete. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk. Remove asphalt driveway apron within County's public right-of-way and replace with concrete.</p>
8800 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove brick lead walk within County's public right-of-way and replace with concrete. Remove and replace concrete driveway apron. Relocate two street signs. Transition sidewalk behind utility pole No. 778424-3389. Construct A.D.A. ramp at Hartwell Road.</p>
8718 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Construct A.D.A. ramp. Remove and replace concrete driveway apron. Transition sidewalk behind utility pole No. 798424-3079. Remove wood fence within the County's public right-of-way, if needed. Remove wood retaining wall along driveway apron, if needed. Remove and replace concrete lead walk within the County's public right-of-way. Transition sidewalk behind utility pole No. 798424-2874.</p>
8716 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p>
8714 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk. Transition sidewalk behind utility pole No. 798424-246. . .</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
8712 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk. Remove slate lead walk within County's public right-of-way and replace with concrete.</p>
8710 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Transition sidewalk behind utility pole No. 798424-2049.</p>
8708 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove and replace concrete lead walk within the County's public right-of-way.</p>
8706 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove brick wall along driveway apron, if needed. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk. Transition sidewalk behind utility pole No. 798424-1738.</p>
8704 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Adjust water meter. Remove and replace concrete lead walk within the County's public right-of-way. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p>
8702 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Remove and replace concrete lead walk within the County's public right-of-way. Transition sidewalk behind utility pole No. 798424-1326. Relocate street sign.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
8700 Reading Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Adjust manhole. Construct a block retaining wall along front of property, if needed. Handrail may need to be relocated. Relocate two street signs. Remove and replace concrete lead walk and steps within the County's public right-of-way. Remove wood fence within the County's public right-of-way, if needed. Relocate electric lights at lead walk, if needed. Adjust storm drain top. Transition new sidewalk to existing A.D.A. ramp.</p>

Bradford Road
Right-of-Way Construction Impacts

Side: East (odd-numbered properties)
 Limits: Schuyler Road to Wayne Avenue
 Sidewalk Width: 5-feet
 Sidewalk Material: Concrete
 Roadway Width: 26-feet

ADDRESS	CONSTRUCTION IMPACTS
100 E. Schuyler Rd (Bradford Roadside of property)	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Construct A.D.A. ramp at E. Schuyler Road. Construct a block retaining wall along front of property, if needed. Relocate two street signs. Remove asphalt driveway apron within County's public right-of-way and replace with concrete. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk. Transition sidewalk in front of utility pole No. 797426-850360.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
9017 Bradford Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk. Remove rock retaining wall along front of property within the County's public right-of-way. Relocate street sign. Remove and replace concrete driveway apron. Transition sidewalk behind fire hydrant. Transition sidewalk in front of utility pole No. 797426-910220</p>
9015 Bradford Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove asphalt driveway apron within County's public right-of-way and replace with concrete. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p>
9013 Bradford Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p>
9009 Bradford Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove and replace concrete driveway apron. Adjust water meter in driveway apron. Construct a block retaining wall along front of property, if needed. Remove and replace concrete lead walk and steps within the County's public right-of-way. Transition sidewalk in front of utility pole No. 797426-9609.</p>
9007 Bradford Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Construct a block retaining wall along front of property, if needed. Remove and replace concrete driveway apron.</p>
9005 Bradford Road	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Transition sidewalk in front of utility pole No. 798425-0297. Construct a block retaining wall along front of property, if needed. Adjust water meter. Relocate street sign. Remove and replace concrete driveway apron. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.</p>

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
106 E. Wayne Avenue (Bradford Roadside of property)	<p>Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace.</p> <p>Construct a block retaining wall along front of property, if needed.</p> <p>Relocate two street signs.</p> <p>Remove wood steps within the County’s public right-of-way and replace with concrete.</p> <p>Remove Advanced Drainage Systems property drain pipe within the County’s public right-of-way, if needed.</p> <p>Transition sidewalk behind fire hydrant.</p> <p>Reconstruct A.D.A. ramp at Wayne Avenue.</p>

Plymouth Street
Right-of-Way Construction Impacts

Side: West (even-numbered properties)
 Limits: 8710 Plymouth Street to 8802 Plymouth Street
 Sidewalk Width: 5-feet
 Sidewalk Material: Concrete
 Roadway Width: 36-feet

ADDRESS	CONSTRUCTION IMPACTS
All Addresses between 8710 and 8802 Plymouth Street	There is an existing sidewalk that should be replaced, however, there is construction in the area that should be completed before this project is undertaken.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Plymouth Street
Right-of-Way Construction Impacts

Side: East Side (odd-numbered properties)
Limits: 8705 Plymouth Street to Hartwell Road
Sidewalk Width: 5-feet
Sidewalk Material: Concrete
Roadway Width: NA

ADDRESS	CONSTRUCTION IMPACTS
All addresses between 8705 to 8809 Plymouth Street	There is an existing 4-foot-wide sidewalk in need of extensive repairs which should be removed and reinstalled.
All addresses between 8809 Plymouth Street and Hartwell Road.	This area of Plymouth Street is currently under reconstruction and a paved road does not exist. Once the road has been reconstructed, a new sidewalk should be installed.

Plymouth Street
Right-of-Way Construction Impacts

Side: South (even-numbered properties)
Limits: Reading Road to 8809 Plymouth Street
Sidewalk Width: 5-feet
Sidewalk Material: Concrete
Roadway Width: 26-feet

ADDRESS	CONSTRUCTION IMPACTS
8818 Reading Road (Plymouth Street side of property)	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk. Remove and replace concrete driveway apron. Relocate two street signs. Construct A.D.A. ramp at Reading Road.
206 Plymouth Street	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Remove asphalt driveway apron within County's public right-of-way and replace with concrete. Remove rock driveway apron within County's public right-of-way and replace with concrete. Relocate street sign.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
8813 Bradford Road (Plymouth Street side of property)	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Construct A.D.A. ramp at Bradford Road. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk. Relocate two signs.
8810 Bradford Road (Plymouth Street side of property)	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Construct A.D.A. ramp at Bradford Road. Relocate two street signs. Construct a block retaining wall along side of property, if needed. Remove landscaping and hardscaping within County's public right-of-way to make way for the sidewalk.
8809 Plymouth Street	Construct a 5-foot-wide concrete sidewalk with a variable 0 to 3-foot-wide greenspace. Transition around fire hydrant. Transition to existing sidewalk.

PLEASE NOTE: The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.