

Michigan Avenue
Public Right-of-Way Construction Impacts

Side: North West
Limits: Maine Avenue – Pennsylvania Avenue
Sidewalk Width: 5-ft
Sidewalk Material: Concrete

ADDRESS	CONSTRUCTION IMPACTS
Michigan Avenue @ Maine Avenue	Construct one A.D.A ramp; Remove and replace curb and gutter with a curb cut; Remove and relocate Georgetown Branch Trail sign.
2327 Michigan Avenue	Construct a 5-ft sidewalk with a variable 0 to 3-ft greenspace; Remove and replace drive way apron; Remove and relocate “Stop” sign.
2313 Michigan Avenue	Construct a 5-ft sidewalk with a variable 0 to 3-ft greenspace; Remove and replace drive way apron.
2311 Michigan Avenue	Construct a 5-ft sidewalk with a variable 0 to 3-ft greenspace; Remove and replace drive way apron; Remove and replace lead walk as needed in R.O.W.
2309 Michigan Avenue	Construct a 5-ft sidewalk with a variable 0 to 3-ft greenspace; Remove and replace drive way apron; Remove and relocate Stop Sign ahead.
2307 Michigan Avenue	Construct a 5-ft sidewalk with a variable 0 to 3-ft greenspace; Remove and replace drive way apron; Remove one 12-inch tree in diameter, tree may be replaced; Remove landscaping in path of sidewalk.
2305 Michigan Avenue	Construct a 5-ft sidewalk with a variable 0 to 3-ft greenspace; Remove and replace drive way apron; Remove one 24-inch tree in diameter; a replacement tree may be replanted.
2303 Michigan Avenue	Construct a 3 to 4-ft sidewalk; Telephone Pole No. 7864 2 17060 may be incorporated in sidewalk; Remove and replace drive way apron; Remove one 30-inch tree in diameter, tree may be replaced
9000 Pennsylvania Avenue	Construct a 5-ft sidewalk and tie into existing sidewalk; Remove and replace drive way apron; Modification of existing sidewalk may be required.

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Pennsylvania Avenue
Public Right-of-Way Construction Impacts

Side: South
Limits: Kansas Avenue to Michigan Avenue
Sidewalk Width: 5-ft
Sidewalk Material: Concrete
Road Width: 24-ft

ADDRESS	CONSTRUCTION IMPACTS
9000 Pennsylvania Avenue	Remove existing ADA ramp and create a new one; Construct a 5ft sidewalk with a variable 0 to 3-ft greenspace; Stop sign needs to be relocated; Remove and replace concrete lead walk and steps; Mailbox needs to be relocated.
9002 Pennsylvania Avenue	Construct a 5ft sidewalk with a variable 0 to 3-ft greenspace; Remove and replace concrete apron; Plants will need to be removed; Remove and relocate fence; Remove line of about 11 trees; New trees may be replanted.
9004 Pennsylvania Avenue	Construct a 5ft sidewalk with a variable 0 to 3-ft greenspace; Place sidewalk behind in ground Verizon box; Relocate “Speed Bump” sign; Remove and replace concrete lead walk; Remove and replace concrete apron.
9006 Pennsylvania Avenue	Construct a 5ft sidewalk with a variable 0 to 3-ft greenspace; Remove and replace concrete apron; Fence needs to be relocated; Bushes need to be removed; Relocate speed bump sign; A small tree with a diameter of 7-inches needs to be removed; A new tree may be replanted.
2300 Kansas Avenue	Construct a 5ft sidewalk with a variable 0 to 3-ft greenspace; A small brick-wall about 2 ft in height needs to be removed; A few small bushes need to be removed; Remove and replace concrete apron; A tree may need to be removed due to root cutting (36 in diameter); Remove and replace inlet top to construct sidewalk; Remove 2 trees with diameters of 8in and 3in; New trees may be replanted for ones cut down; Place new sidewalk behind the fire hydrant; “No Parking” sign needs to be relocated.

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

ADDRESS	CONSTRUCTION IMPACTS
2300 Michigan Avenue	Construct a 5-ft sidewalk at the back of curb on Pennsylvania Avenue side of property; Remove rolled curb and replace with header curb.
8914 Pennsylvania Avenue	Construct a 5-ft sidewalk with a variable 0 to 3-ft greenspace; Remove and replace driveway apron.
8912 Pennsylvania Avenue	Construct a 5-ft sidewalk with a variable 0 to 3-ft greenspace; Remove asphalt drive way apron and replace in concrete; Remove gravel parking area and construct sidewalk; Remove and replace concrete driveway apron.
8910 Pennsylvania Avenue	Construct a 5-ft sidewalk with a variable 0 to 3-ft greenspace; Remove and replace driveway apron; remove brick pavers and brick retaining wall.
8906 Pennsylvania Avenue	Construct a 5-ft sidewalk with a variable 0 to 3-ft greenspace; Remove asphalt driveway apron and replace in concrete.
8904 Pennsylvania Avenue	Construct a 5-ft sidewalk with a variable 0 to 3-ft greenspace; Remove asphalt driveway apron and replace in concrete remove pavers. Remove and relocate “Stop” sign ahead.
8902 Pennsylvania Avenue	Construct a 5-ft sidewalk with a variable 0 to 3-ft greenspace; Remove and replace driveway apron.
8900 Pennsylvania Avenue	Construct a 5-ft sidewalk at the back of curb; Remove and replace driveway apron; Remove rolled curb and replace with header curb.

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.

Kansas Avenue
Public Right-of-Way Construction Impacts

Side: North West
Limits: Maine Avenue – Pennsylvania Avenue
Sidewalk Width: 5 Ft
Sidewalk Material: Concrete

ADDRESS	CONSTRUCTION IMPACTS
2409 Kansas Avenue	Construct a 5 Ft sidewalk at the back of curb; Remove and replace curb and gutter; Remove asphalt driveway apron and replace in concrete; Mailbox may need to be relocated; Remove and relocate Georgetown Branch Trail Detour sign.
2405 Kansas Avenue	Construct a 5 Ft sidewalk at the back of curb; Remove and replace curb and gutter; Remove asphalt driveway apron and replace in concrete; Remove and replace lead walk within the county R.O.W.
2401 Kansas Avenue	Construct a 5 Ft sidewalk at the back of curb; Remove and replace curb and gutter; Remove driveway apron and replace.
2311 to 2229 Kansas Avenue	Construct a 5 Ft sidewalk at the back of curb; Remove and replace curb and gutter; Multiple Bushes and 9 trees would need to be removed for sidewalk construction. The trees may be replaced. Tree removal vary in inches in diameter from 27,25,24,15,11,10,8 and 2 trees 22 inches in diameter. A county arborist will visit the site for an inspection.
Kansas Avenue @ Pennsylvania Avenue	Construct a A.D.A ramp at intersection

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant.