North Chelsea Lane Public Right-of-Way Construction Impacts

Side: North Limits: Maryland Avenue to Chelsea Lane Sidewalk Width : 5 Ft Sidewalk Material : Concrete

| ADDRESS | CONSTRUCTION IMPACTS |
|-------------------------|---|
| North Chelsea Lane & | Construct an ADA compliant ramp. |
| Maryland Avenue | |
| 4601 North Chelsea Lane | Remove "C" type curb and gutter and replace with "A" type curb and |
| | gutter. |
| | Construct a 5-ft-wide concrete sidewalk at back of curb. Sidewalk to |
| | transition behind PEPCO pole #773422-5794. |
| | Remove flag stone leadwalk within County's public right-of-way and |
| | replace with concrete. |
| | Remove three trees, one 40-inch in diameter Littleleaf Linden tree, and two |
| | trees 1&1/2-inches in diameter Goldenrain tree; replacement trees may be |
| | planted. |
| | Remove bushes in path of the sidewalk. |
| 4605 North Chelsea Lane | Remove "C" type curb and gutter and replace with "A" type curb and |
| | gutter. Construct "A" type curb and gutter where none exists. |
| | Construct a 5-ft-wide concrete sidewalk at back of curb. |
| | Remove asphalt driveway apron and replace with concrete. |
| 4609 North Chelsea Lane | Construct "A" type curb and gutter. |
| | Construct a 5-ft-wide concrete sidewalk at back of curb. Reduce width of |
| | sidewalk at PEPCO pole. |
| | Remove and replace concrete driveway apron. |
| | Remove brick retaining wall along driveway and replace with a block |
| | retaining wall. Construct a block retaining wall along front of property if |
| | necessary. |
| | Remove one 24-inch in diameter Mulberry tree; replacement trees may be |
| | planted. |
| | Relocate "Speed bump" sign. |
| 4613 North Chelsea Lane | Construct "A" type curb and gutter. |
| | Construct a 5-ft-wide concrete sidewalk at back of curb. |
| | Remove brick and flag stone steps within County's public right-of-way and |
| | replace with concrete. |
| | Remove and replace metal hand rail if necessary. |
| | Construct a block retaining wall if necessary. |
| | Remove stones along roadway. |

The above impacts are based on a preliminary investigation and are subject to change as field conditions warrant.

North Chelsea Lane, NORTH

| ADDRESS | CONSTRUCTION IMPACTS |
|-------------------------|--|
| | |
| 4617 North Chelsea Lane | Construct "A" type curb and gutter . |
| | Construct a 5-ft-wide concrete sidewalk at back of curb. |
| | Remove asphalt driveway apron and replace with concrete. |
| | Remove brick and flagstone steps within County's public right-of-way and |
| | replace with concrete. |
| | Remove brick retaining wall and replace with a block retaining wall. |
| | Adjust water meter. |
| | Reduce width of sidewalk at PEPCO pole #772422-3493. |
| | Remove one 42-inch in diameter Tulip Poplar tree; replacement trees may |
| | be planted. |
| | Remove landscaping in path of sidewalk. |
| 4621 North Chelsea Lane | Construct "A" type curb and gutter. |
| | Construct a 5-ft-wide concrete sidewalk at back of curb. |
| | Remove and replace concrete steps within the County's public right-of- |
| | way. |
| | Construct a block retaining wall if necessary. |
| | Remove asphalt driveway apron and replace with concrete. |
| | Remove two trees, a 1-inch in diameter Dogwood tree and a 1&1/2-inch in |
| | diameter Crape Myrtle tree; replacement trees may be planted. |
| | Remove landscaping in path of sidewalk. |
| | Remove stones along roadway. |
| 4625 North Chelsea Lane | Construct "A" type curb and gutter. |
| | Construct a 5-ft-wide concrete sidewalk at back of curb. |
| | Remove and replace concrete leadwalk and step within County's public |
| | right-of-way. |
| | Remove gravel driveway apron and replace with concrete. |
| | Remove two White Oak trees, 37-inches and 29-inches in diameter, |
| | respectively; replacement trees may be planted. |
| | Adjust water meter. |
| 4701 North Chelsea Lane | Construct "A" type curb and gutter. |
| | Construct a 5-ft-wide concrete sidewalk at back of curb. |
| | Remove asphalt driveway apron and replace with concrete. |
| | Remove flagstone leadwalk within County's public right-of-way and |
| | replace with concrete. |
| | Adjust water meter. |
| | Remove stones along roadway. |
| 4705 North Chelsea Lane | Construct "A" type curb and gutter. |
| | Construct a 5-ft-wide concrete sidewalk at back of curb. |
| | Remove and replace concrete leadwalk within County's public right-of- |
| | way. |
| | Remove asphalt driveway apron and replace with concrete. |
| | Remove stones along roadway. |
| L | |

> The above impacts are based on a preliminary investigation and are subject to change as field conditions warrant.

North Chelsea Lane, NORTH

| ADDRESS | CONSTRUCTION IMPACTS |
|-------------------------|---|
| 4709 North Chelsea Lane | Construct "A" type curb and gutter. |
| 4709 North Cheisea Lane | Construct A type curb and gutter. Construct a 5-ft-wide concrete sidewalk at back of curb. |
| | |
| | Remove flagstone leadwalk within County's public right-of-way and |
| | replace with concrete. |
| | Remove asphalt driveway apron and replace with concrete. |
| | Remove stones along roadway. |
| | Adjust water meter. |
| 4713 North Chelsea Lane | Construct "A" type curb and gutter. |
| | Construct a 5-ft-wide concrete sidewalk at back of curb transitioning |
| | sidewalk behind PEPCO pole #772422-9792. |
| | Relocate guy wire for PEPCO pole. |
| | Remove asphalt driveway apron and replace with concrete. |
| | Remove planter and a portion of wooden fence in path of sidewalk. |
| | Remove two trees, one 2-inch in diameter Eastern Redbud tree and one |
| | 15-inch in diameter Beech tree; replacement trees may be planted. |
| 4717 North Chelsea Lane | Construct "A" type curb and gutter. |
| | Construct a 5-ft-wide concrete sidewalk at back of curb. |
| | Remove and replace concrete driveway apron. |
| | Remove stones along roadway. |
| 4721 North Chelsea Lane | Construct "A" type curb and gutter. |
| | Construct a 5-ft-wide concrete sidewalk at back of curb with reduced |
| | width at PEPCO pole #772422-961. |
| | Remove asphalt driveway apron and replace with concrete. |
| | Remove flagstone leadwalk within County's public right-of-way and |
| | replace with concrete. |
| | Adjust water meter. |
| 4725 North Chelsea Lane | Remove existing concrete curb and gutter and replace with type "A" curb |
| | and gutter. |
| | Remove existing concrete parking pad. |
| | Construct a 5-ft-wide concrete sidewalk at back of curb. |
| | Remove and replace concrete driveway apron. |
| | Remove one 29-inch in diameter Red Oak tree; replacement trees may be |
| | planted. |
| | pianteu. |

> The above impacts are based on a preliminary investigation and are subject to change as field conditions warrant.

North Chelsea Lane, NORTH

| ADDRESS | CONSTRUCTION IMPACTS |
|-------------------------|---|
| 4727 North Chelsea Lane | Remove "C" type curb and gutter and replace with "A" type curb and |
| | gutter. |
| | Construct a 5-ft-wide concrete sidewalk at back of curb, reducing width of sidewalk at pole #17260. |
| | Remove asphalt driveway apron and replace with concrete. |
| | Remove five trees, one 25-inch Littleleaf Linden tree, three Cedar trees, two |
| | 8-inches in diameter and one 21-inches in diameter, and one 20-inch in |
| | diameter Boxelder tree, replacement trees may be planted. |
| | Adjust storm drain top if necessary. |
| | Remove landscaping in path of sidewalk. |
| | Relocate "No Parking" sign. |
| 8501 Halston Way | Remove and replace a portion of existing sidewalk to connect with proposed |
| | sidewalk on Chelsea Lane side of property. |

> The above impacts are based on a preliminary investigation and are subject to change as field conditions warrant.