

**Gude Landfill Remediation  
Gude Landfill Concerned Citizens  
Monthly Meeting No. 43  
May 18, 2017**

**Meeting Agenda**

**1. Meeting Sign-In Sheet**

- a. Please, sign-in.

**2. GLCC/DEP Meeting Minutes (Meeting No. 42 on 3/16/2017)**

- a. Electronically transmitted and GLCC approved the minutes on 4/29/17 via email.

**3. Updates on RFP**

- a. Discussion regarding the RFP schedule and general content without compromising the bidding process. Also, will provide brief update on the drafting of the Request for Proposal and status of the contracting process

**4. Landfill Gas to Energy System and Perimeter Monitoring**

- a. Probe # 18 is a newly installed probe on the southeastern boundary of the Landfill, which is exhibiting landfill gas exceedances. During the installation of W-18, waste and elevated methane concentrations were encountered in the initial borehole. Thus, the well was offset approximately 15 feet away, closer to the property boundary. Further evaluation and control of methane exceedances in this area will occur as part of the corrective measure for the site, toupee capping, and additional landfill gas collection.
- b. Probe # 28 is on the south side of property next to the stormwater pond, and the recently collected gas sample analysis is inconclusive about the presence of swamp gas and another sample will be collected and analyzed.
- c. Annual stack testing of the LFGE Facility was performed on April 20, 2017 and the County is awaiting the report. The report will be directly submitted to MDE by the testing firm. 2016 Annual Emission Certification Report was submitted to MDE.
- d. A copy of the report is on remediation website indicating that the CO<sub>2</sub>, CH<sub>4</sub> and N<sub>2</sub>O emissions are all under permitted limits.

**5. Landfill Maintenance and ACM groundwater issues**

- a. Regular maintenance is on-going per regulatory timelines and schedules.
- b. A total of 12 new groundwater monitoring wells were installed out of required 18 wells. The semi-annual groundwater sampling was completed in the 2nd week of April 2017.
- c. The newly installed wells will be sampled in the fourth week of May 2017.

**6. Update on the remediation budgeting process**

- a. County Council meeting on CIP funding was held on April 25, 2017.
- b. No public comments were received at the hearing.

**7. Establishing regular monthly meetings and an effective means to publish/communicate to the community**

- a. The monthly meeting dates for the remainder of the year were sent electronically in the MS Outlook format in March.
- b. It was agreed that the meetings would be held on the 3rd Thursday of the month at 7:00 PM unless otherwise notified.
- c. The meeting schedule is also prepared in M.S. Word format and please pick up your copy.

**Gude Landfill Remediation  
Gude Landfill Concerned Citizens  
Monthly Meeting No. 43  
May 18, 2017**

**Meeting Agenda**

**8. Open Action and Follow-Up Items**

- a. GLCC requested a “refresh” of the concentration gradient chart that EA Engineering had previously generated for groundwater wells of interest. The map was prepared and emailed to the GLCC members. Will discuss the changes in the concentrations of contaminants. Will also discuss the revised groundwater monitoring plan contents and status.

**10.** Summarize New Action Items from the Meeting.

**11.** Next meeting date June 15, 2017, at 7:00 PM at the Transfer Station.